MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX

SEPTEMBER 12, 1985.

12 SEP 1985 11.55 AM/PM OPERATOR

60

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-161-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-639-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-447-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-135-T-933.2-CWW/SCB/CDC/GMK

DATE : 12 SEPTEMBER 1985
REPORT NO. : 101
DAYS FROM SPUD : 96
PB TD :10,875 FT. (3315 M)
PROGRESS : 0
MUD PROPERTIES : MW - 9.6, VIS - 67, API FL - 4.2
LAST CASING : 9-5/8'' AT 10,953 FT. (3337 M),

DAILY COST (USD) : 88,793 CUM. COST :10,840,407
PRESENT OPERATION : R.I.H. WITH TEST STRING
OPERATIONS SUMMARY : RUN PREF. GUN NO 1 - 9245' TO 9267' (2818 M - 2824 M). RUN PREF. GUN NO 2-9222' - 9232' (2811 M - 2814 M). 9216' TO 9233' (2809 M - 2811 M) MISFIRED. RUN PREF. GUN NO 3 9216' - 9233' (2809 M - 2811 M) MAKE UP SURFACE TREE LAY OUT SAME. PICK UP SSTT AND TEST DISCONNECT LAY OUT SAME.
NOTE: (2.3'' CLEARANCE BELOW BLIND RAMS WHEN UNLATCHED). MAKE UP HOWCO TEST TOOLS RIH WITH TOOLS AND D.P. SET RTTS TEST TOOLS 7. 5000 PSI OK. FUNCTION TEST BOP DURING TESTING. CONT RIH WITH TEST STRING, GATOR - HAWK CONNECTIONS.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY