NNNNN

65

SEPTEMBER 18, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 02/11.30991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-173-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-675-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
AB8-AUP-150-T-933.2-CWW/SCB/AD8/GMK

DATE	: 18 SEPTEMBER 1985
REPORT NO.	: 107
DAYS FROM SPUD	: 102
PBTD	:3315 METERS (10,875 FT)
PROGRESS	: -
MUD PROPERTIES	: MW - 9.6, VIS -69, API FL -4.4
LAST CASING	: 9-5/8 AT 3340 METERS (10957 FT)
DAILY COST (USD)	: 178,178 CUM. COST :11,528,269
PRESENT OPERATION	:POH WITH TEST STRING
OPERATIONS SUMMARY	:FINISH BUILD UP TEST. FLOW WELL ON 40/64 CHOKE. KILL WELL. POH WITH TEST STRING. TEST DATA FOR 40/64 CHOKE. 15.1 MMCFD GAS - .86 GRAVITY 580 BOPD CONDENSATE - 51.2 API WH TEMP - 175 DEGREES F. FINAL FLOWING WHP - 2345 PSI

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

SAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX