TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSA

DEPARTMENT OF MINES
RECEIVED/SENT
19 SEP 1985
11-30 AM/PM
OPERATOR

85-09-19 1116 ST *
TASROK AA58276
STBY BCAST 176199 CLG

SEPTEMBER 19, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-175-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-683-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-153-T-933.2-CWW/SCB/CDC/GMK

DATE	:19 SEPTEMBER 1985
REPORT NO.	: 108
DAYS FROM SPUD	: 103
TD	: PB 2791 METERS (9157 FT)
PROGRESS	: -
MUD PROPERTIES	: MW -9.6, VIS - 68, API FL -3.7
LAST CASING	: 9-5/8 AT 3340 METERS (10957 FT)
DAILY COST (USD)	: 117,908 CUM. COST :11,646,177
PRESENT OPERATION	:RIG UP TO PERFORATE FOR BLOCK SQUEEZE
OPERATIONS SUMMARY	:POH WITH TEST STRING. SET EZSV AT 2806M (9206'). RIH WITH CEMENT STINGER ON DRILL PIPE. SQUEEZE PERFORATIONS FROM 2809M (9216') TO 2824.5M (9267'). PULL OUT OF HOLE AND RIG UP TO PERFORATE FOR BLOCK SQUEEZE.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

LEX MESSAGE TELEX MESSAGE TELEX MESSAGE TI