TASROK AA58276
STBY BCAST 176199 CLG

(67)

DEPARTMENT OF MINES
RECEIVED/SENT
20 SEP 1985
10:40 AM/PM
OPERATOR: DBY

85-09-20 1029 ST *
TASROK AA58276

SEPTEMBER 20, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-178-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-689-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-155-T-933.2-CWW/SCB/CDC/GMK

DATE	: SEPTEMBER 20, 1985.
REPORT NO.	: 109
DAYS FROM SPUD	: 104
PBTD:	1840 METERS (6037 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -9.6 , VIS -79 , API FL -4.0
LAST CASING	: 9-5/8'' AT 3340 METERS (10957 FT)
	FCCT - PPG
DAILY COST (USD)	: 90,266 CUM. COST :11,736,443
PRESENT OPERATION	: PREPARING TO RIH.
OPERATIONS SUMMARY	: R/U SCHLUMBERGER, RIH WITH CASING, PUNCH AND PERF

1845-1846M (6054-6056FT) POH
RIH WITH EZSV AND SET AT 1840M (6037FT)
PRESSURE TEST EZSV TO 2000 PSI
M/U STINGER RIH
CIRC BOTTOMS UP BEFORE CEMENT JOB
R/U TEST SURFACE LINES TO 6000 PSI
ESTABLISH INJECTION RATE
SQUEEZE PERFORATIONS FROM 1845-1846M (6054-6056FT)
PULL OUT HOLE 5 STANDS D.P.
CIRC BOTTOMS UP
POOH, LAY DOWN 87 JTS D.P.
W.O.C.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESS