68

85-09-23 1121 ST *
TASROK AA58276
STBY BCAST 176199 CLG
73

DEPARTMENT OF MINES
RECEIVED/SENT
23 SEP 1985
17.30 AM/PM
OPERATOR

SEPTEMBER 21, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-180-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-697-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-156-T-933.2-CWW/SCB/CDC/GMK

DATE	: 21 SEPTEMBER, 1985
REPORT NO.	: 110
DAYS FROM SPUD	: 105
PB TD	: 2791 METERS (9157 FT.)
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.6, VIS - 70, API FL - 4.2
LAST CASING	: 9-5/8 AT 3340 METERS (10,957 FT.)
DAILY COST (USD)	: 141,485 CUM. COST : 11,877,928
PRESENT OPERATION	: MAKE UP D.S.T. TOOLS.
OPERATIONS SUMMARY	: W.O.C., PREPARE TO R.I.H. MAKE UP BIT AND BHA. R.I.H. TAG CEMENT AT 1838 M (6030') DRILL CEMENT 1838-1840 M (6030'-6037'). DRILL EZSV. CLEAN OUT TO 1855.6 M (6088'). R.I.H. TO 2012 M (6600'). CIRC. BOTTOMS UP. MAX GAS 48 PERCENT. P.O.H. TO 1844 M (6050'). TEST PERF. TO 1500 PSI. MAKE UP SUBS ON OTIS SUBSEA TREE - LANDING HANGER. CONT. P.O.H. RIG UP AND RUN SCHLUMBERGER GAUGE RING AND JUNK BASKET. RIG DOWN SCHLUMBERGER. MAKE UP D.S.T. NO. 2 TEST TOOLS AND R.I.H.