NNNNN

DATE : 22 SEPTEMBER 1985
REPORT NO. : 111
DAYS FROM SPUD : 106
PB TD : 2791 METERS (9157 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.6, VIS - 70, API FL - 4.2
LAST CASING : 9-5/8 AT 3340 METERS (10957 FT)
DAILY COST (USD) : 94,960 CUM. COST : 11,972,888
PRESENT OPERATION : WAITING ON DAYLIGHT TO PERFORATE.
OPERATIONS SUMMARY : CONT. MAKE UP D.S.T. STRING NO. 2 AND R.I.H. SET PACKER AT 1774.5 M (5822'). RIG UP SURFACE LINES. TEST SURFACE LINES, STRING, OTIS MANIFOLD TO 5000 PSI. RIG UP SCHLUMBERGER LUBRICATOR. DISPLACE TEST STRING TO DIESEL. PRESSURE TEST LUBRICATOR. MAKE UP PERFORATING GUNS. WAIT ON DAYLIGHT. R.I.H. WITH PERFORATING GUNS AND CORRELATE. WAIT ON DAYLIGHT TO PERFORATE AND OPEN TOOLS.

NNNNN

DATE : 23 SEPTEMBER 1985
REPORT NO. : 112
DAYS FROM SPUD : 107
PB TD : 2791 METERS (9157 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.6, VIS - 75, API FL - 4.0
LAST CASING : 9-5/8 AT 3340 METERS (10,957 FT)
DAILY COST (USD) : 107,928 CUM. COST : 12,080,816
PRESENT OPERATION : P.O.H. WITH D.S.T. NO. 2.
OPERATIONS SUMMARY : CORRELATE AND PERFORATE AT 1830-1835 M (6004'-6021'). D.S.T. NO. 2. PERFORATE AT 0630 HRS. ISP SURFACE - 130 PSI. IFP SURFACE - 225 PSI. SHUT IN AT CHOKE MANIFOLD AT 0638 HRS. ISIP SURFACE - 290 PSI, PERFORATING GUNS AT SURFACE AT 0735 HRS - R/D SCHLUMBERGER. R/U OTIS. R.I.H. WITH SRO GAUGES TO 1759 M (5771'). FSIP SURFACE - 367 PIS. OPEN WELL AT 1222 HRS. IFP SURFACE - 250 PSI. FFP SURFACE - 1210 PSI. SHUT IN AT 2202 HRS. FLOW RATE 2.42 MMCFD, 1565 BWPD 25,000 CL. CHOKE 32/64 DURING STABILIZED FLOW.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

REGARDS

W.C. COWAN

AMOCO AA58162
AAAA*
TASROK AA58276

SSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE
LEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX