TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELE

85-09-30 1102 ST *
TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/SENT
30 SEP 1985
11.15 AM/PM
OPERATOR

23

SEPTEMBER 28, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-195-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-749-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-169-T-933.2-CWW/SCB/CDC/GMK

SEPTEMBER 28, 1985
==========

DATE	: 28 SEPTEMBER 1985
REPORT NO.	: 117
DAYS FROM SPUD	: 112
PB TD	: 1930.6 METERS (6334 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.6, VIS - 50, API FL - 4.0
LAST CASING	: 9-5/8 AT 3340 METERS (10,957 FT)
DAILY COST (USD)	: 149,632 CUM. COST : 12,692,516
PRESENT OPERATION	: WAITING ON CEMENT.
OPERATIONS SUMMARY	: RIH FOR DRY TEST WITH 1188.7 M (3900 FT.) WATER CUSHION, M/U SURFACE LINE. TEST SAME, SET PACKER AT 1767.8 M (5800'). NO FLOW FOR 15 MIN. THEN FLOWED FOR 15 MIN., DROP BAR. REVERSE OUT. R/U SURFACE LINES FOR INJECTION RATE 1 BBL MIN. AT 1300 PSI. PUMP SLUG. POH. BREAK DOWN DRY TEST TOOLS. R/U SCHLUMBERGER. RIH. SET EZSV BRIDGE PLUG AT 1930.6 M (6334 FT.). R/D SCHLUMBERGER. RIH WITH OPEN ENDED D.P. R/U CEMENT LINES, CIRC. 15 MIN. PRESSURE TEST TO 5000 PSI. PUMP 20 BBL WATER AHEAD MIX AND PUMP 126 SX CEMENT, BULK EQUIPMENT NOT DELIVERING PROPERLY, REVERSE OUT. PUMP 20 BBLS WATER AHEAD MIX AND PUMP 205 SX CLASS 'G' CEMENT WITH 25 GAL. PER 10 BBL CFR-2L PLUS 0.8 PER CENT HALAD-22A, PLUS 7.5 GAL PER 10 BBL HR-13L AT 15.8 PPG 1.15 YIELD. PUMP 7 BBL WATER BEHIND. DISPLACE WITH 92 BBL MUD, POH 10 STANDS D.P. CLOSE PIPE RAMS BRADEN HEAD SQUEEZE 13-1/2 BBLS MAX PRESSURE 2700 PSI. BLED BACK 5 BBLS, W.O.C.

GE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE