TELEX MESSAGE TELEX MESSAGE TELEX

AMOCO AUSTRALIA PETROLEUM COMPANY

79

OCTOBER 7, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP- -T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP- -T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP- -T-933.2-CWW/SCB/CDC/GMK

DATE : 7 OCTOBER 1985
REPORT NO. : 126
DAYS FROM SPUD : 121
TD : PB 1205 METERS (PB 3954 FT)
PROGRESS : -
MUD PROPERTIES : MW -9.6 , VIS -62 ,
DAILY COST (USD) : 171,606 CUM. COST :13,779,661
PRESENT OPERATION : POH WITH DRILL PIPE.
OPERATIONS SUMMARY : FINISH SQUEEZE PERFS. DROP 5 BBL CEMENT ON EZSV. TEST EZSV TO 2000 PSI. SPOT CMT PLUG FROM 1783M (5850') TO 1698' (5570') POH. PERFORATE 9-5/8'' CSG 1222M (4009') TO 1222.6M (4011') W/- 1-11/16 CASING PUNCH (4SPF). SET EZSV AT 1205M (3954'). RIH AND STING INTO EZSV. ATTEMPT TO CIRCULATE 9-5/8 X 13-3/8 ANNULUS (HOLDING 3000 PSI). POH.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

TELEX MESSAGE TELEX MESSAGE TELEX