AMOCO AUSTRALIA PTE LTD WHITE

80A

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP- -T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP- -T-933.2-CWW/SCB/CDC/GMK

DATE : 5 OCTOBER 1985
REPORT NO. : 124
DAYS FROM SPUD : 119
TD : PB 1887 METERS (PB 6192 FT)
PROGRESS :
MUD PROPERTIES : MW - 9.6, VIS - 62, API FL - 4.0
LAST CASING : 9 5/8'' AT 3340 METERS (10957 FT)

DAILY COST (USD) : 85,836 CUM. COST :13,359,982
PRESENT OPERATION : POH WITH PLT
OPERATIONS SUMMARY : PERFORATE 1813 M (5948 FT) TO 1833 M (6014 FT) WITH 2 1/8'' ENERJETS (4 SPF). FLOW WELL 10 MIN. SHUT IN WELL. RUN PLT. FLOW TEST WELL. SHUT IN FOR BUILD UP. POH WITH PLT.

DST NO 2 - 8 DETAIL

1200 HR OPEN WELL	WHP	= 500 PSI	30/64 CHOKE
1219 HR SHOOT PERFS	WHP	= 555 PSI	" "
1230 HR SHUT IN WELL	FWHP	= 1620 PSI	
	ISIWHP	= 1660 PSI	
1800 HR OPEN WELL	FSIWHP	= 2000 PSI	
	IFWHP	= 1900 PSI	64/64 CHOKE
0030 HR SHUT IN WELL	FFWHP	= 960 PSI	80/64 CHOKE
	ISIWHP	= 1150 PSI	
0057 HR	SIWHP	= 1930 PSI	

STABILIZED FLOW 80/64 CHOKE FWHP = 950 PSI FBHP = 1380 PSI

11.83 MMCFD GRAVITY = .79 (4-60/0 CO2)
891.9 BCPD GRAVITY = 50.6 DEGREES API
13,300 GOR

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

REGARDS

W.C. COWAN

*
TASROK AA58276
AMOCO AA58162

MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX