TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

SEPTEMBER 9, 1985

329479

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON - MC 4703
CH-AUP-153-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-618-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-428-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-125-T-933.2-CWW/SCB/CDC/GMK

SEPTEMBER 7, 1985

DATE : 7 SEPTEMBER 1985
REPORT NO. : 4
DAYS FROM SPUD : 2
TD : 685 FT (209 M)
PROGRESS : 0
MUD PROPERTIES : MW - 8.8, VIS -110, API FL - SEAWATER HI VIS SWEEP
LAST CASING : 30'' AT 667 FT (203 M),
DAILY COST (USD) : 203,494 CUM. COST :2,393,461
PRESENT OPERATION : DRILLING CEMENT
OPERATIONS SUMMARY : POH WITH 36'' HOLE OPENER. POSITION GUIDE BASE IN MOON POOL. RIG UP AND RUN 30'' CASING WITH INNER CEMENT STRING - MAKE UP RUNNING TOOL RUN AND SET PGB MADE UP CEMENT LINE CIRC WITH SEAWATER. TEST LINES - CEMENT 30'' W.O.C. BACK OUT RUNNING TOOL WASH HOUSING AND PGB. POH - LAY DOWN RUNNING TOOL W.O.C. MAKE UP 26'' B.H.A. RIH TAG CEMENT AT 653 FT (199 M)

OR-331A

SEPTEMBER 8, 1985

329479

DATE : 8 SEPTEMBER 1985
REPORT NO. : 5
DAYS FROM SPUD : 3
TD : 1365 FT (416 M)
PROGRESS : 680 FT (207 M)
MUD PROPERTIES : SEA WATER - HI - VIS SWEEPS
LAST CASING : 30'' AT 667 FT (203 M),
DAILY COST (USD) : 211,407 CUM. COST :2,604,868
PRESENT OPERATION : RUNNING 5'' D.P. STINGER INSIDE 20'' CASING.
OPERATIONS SUMMARY : TAG CEMENT AT 653 FT (199 M) DRILL SOFT AND FIRM CEMENT TO SHOE AT 667 FT (203 M) FIRM CEMENT TO 685 FT (209 M). DRILL 26'' HOLE 685' TO 925' (209 - 282 M) SURVEY - 0 DEG DRILL 26'' HOLE 925' TO 1365' (282 - 416 M) SWEEP HOLE WITH HI VIS PILL - DROPED SURVEY - PULLED TO 30'' SHOE. R.I.H. - WASH AND REAM TO BOTTOM CIRC WITH SEAWATER - SPOT 80 BBLS HI-VIS MUD SURVEY - WIPER TRIP - NO FILL. DISPLACE HOLE WITH 500 BBLS MUD SURVEY .5 DEG AND P.O.H. TO RUN CASING. RIG UP TO RUN CASING - RUNNING CASING.

SEPTEMBER 9, 1985

DATE : 9 SEPTEMBER 1985
REPORT NO. : 6
DAYS FROM SPUD : 4
TD : 1365 FT (416 M)
PROGRESS : 0
MUD PROPERTIES : SEA WATER
LAST CASING : 20'' AT 1353 FT (412 M),
DAILY COST (USD) : 104,522 CUM. COST :2,709,390
PRESENT OPERATION : TEST BOP
OPERATIONS SUMMARY : FINISH RUNNING 25 JTS 20'', 94 PPF, X-56 CASING CEMENT CASING WITH 2000 SACK CLASS 'G' CEMENT RUN BOP AND RISER. PRESSURE TEST BOP.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY