NNNNN

329492

DATE : 22 SEPTEMBER 1985
REPORT NO. : 19
DAYS FROM SPUD : 17
TD : 1662 METERS (5452 FT).
PROGRESS : 0
MUD PROPERTIES : MW - 8.9, VIS - 47, API FL - 13
LAST CASING : 13-3/8 AT 1652 METERS (5420 FT.)
DAILY COST (USD) : 96,813 CUM. COST : 4,074,777
PRESENT OPERATION : DRILLING EZSV
OPERATIONS SUMMARY : P.O.H. WITH STINGER ASSEMBLY. LAY DOWN EXCESS D.P. AND TOOLS. FUNCTION B.O.P. FLUSH RISER. R.I.H. WASH WELLHEAD. P.O.H. R.I.H. WITH SEAL ASSEMBLY. SET SAME. TEST SEAL ASSEMBLY TO 5000 PSI. TEST B.O.P. - CHOKE AND KILL LINES. RUN AND SET 13-3/8 WEAR BUSHING. R.I.H. WITH DRILLING ASSEMBLY. TAG CEMENT AT 1616.6 M (5304'). DRILL CEMENT FROM 1616.6 M (5304') TO 1619.1 M (5312'). DRILLING EZSV.

NNNNN

DATE : 23 SEPTEMBER 1985
REPORT NO. : 20
DAYS FROM SPUD : 18
TD : 1663.6 METERS (5458 FT).
PROGRESS : 1.82 M (6 FT.)
MUD PROPERTIES : MW - 8.9, VIS - 45, API FL - 4.0
LAST CASING : 13-3/8 AT 1652 METERS (5420 FT.)
FCCT - 14.6 PPG
DAILY COST (USD) : 89,035 CUM. COST : 4,163,812
PRESENT OPERATION : R.I.H. WITH CORE BARREL
OPERATIONS SUMMARY : DRILL EZSV AND CEMENT TO 1652.6 M (5422'). CIRC. BOTTOMS UP AND PERFORM C.C.C.T. TO 14.3 PPG EMW, NO LEAK OFF. DRILL CEMENT AND 1.52 M (5') OF FORMATION FROM 1652.6-1663.3 M (5422' TO 5457'). CIRC. BOTTOMS UP AND PERFORM F.C.C.T. TO 14.6 PPG EMW TO LEAK OFF. P.O.H. PICK UP REVERSE CIRCULATING JUNK BASKET. R.I.H., WORK BASKET FROM 1663.3 TO 1663.6 M (5457' TO 5458'). P.O.H. RECOVER 3 LB. JUNK FROM EZSV. PICK UP CORE BARREL, R.I.H. FOR CORE NO. 1.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
*TASROK AA58276*

AGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE