85-10-24 1106 ST *
TASROK AA58276
STBY BCAST 176199 CLG

P. Baillie

OR-331A

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
25 OCT 1985
9.00 AM/~~PM~~
OPERATOR

329548

OCTOBER 24, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-239-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-892-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-207-T-933.2-CWW/SCB/CDC/GMK

DATE	: 24 OCTOBER 1985
REPORT NO.	: 51
DAYS FROM SPUD	: 49
TD	: 3710.9 METERS (12,175 FT)
PROGRESS	: 24.3 METERS (80 FT)
MUD PROPERTIES	: MW - 9.9, VIS - 54, API FL - 5.2
LAST CASING	: 13-3/8 AT 1652 METERS (5420 FT) FCCT - 14.6 PPG
DAILY COST (USD)	: 122,793 CUM. COST : 5,925,778
PRESENT OPERATION	: DRILLING
OPERATIONS SUMMARY	: DRILL 12-1/4'' HOLE 3686.6 M TO 3694.2 M (12,095 FT TO 12,120 FT). CIRC. BOTTOMS UP. DROP SURVEY - SLUG D.P. POH NO EXCESS DRAG. MAKE UP BIT NO 22. R.I.H. TO CASING SHOE. SLIP AND CUT DRLG. LINE. R.I.H. TO 3674.1 M (12,054 FT). WASH AND REAM 20.1 M (66 FT) TO BOTTOM (PRECAUTIONARY). DRILL 12-1/4'' HOLE 3694.2 M TO 3710.9 M (12,120 FT TO 12,175 FT).

DAILY GEOLOGICAL REPORT

DRILLED INTERVAL (TO 0600HRS): 3686.6 - 3711M (12,095-12,175FT)
SAMPLED INTERVAL (TO 0600HRS): 3672 - 3702M (12,047-12,146FT)
CORRELATION/FORMATION TOPS: VOLCANICS WITHIN EVCM.

SHOW SUMMARY

NO OIL SHOWS.

LITHOLOGY SUMMARY

3672 - 3692M GABBRO WITH SHALE AND SLTST FRAG (XENOLITHS?)

70

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX