TASROK AA58276
STBY BCAST 176199 CLG

OR-331A

329558

DEPARTMENT OF MINES
RECEIVED/SENT
29 OCT 1985
2.15 AM/PM
OPERATOR

OCTOBER 29, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-242-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-911-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-210-T-933.2-CWW/SCB/CDC/GMK

DATE : OCTOBER 29, 1985
REPORT NO. : 56
DAYS FROM SPUD : 54
TD : 3900.2 METERS (12,796 FT).
PROGRESS : 0
MUD PROPERTIES : MW -9.9 , VIS -47, API FL - 5.3
LAST CASING : 13-3/8 AT 1652 METERS (5420 FT.)
FCCT -14.6 PPG
DAILY COST (USD) : 85,627 CUM. COST :6,369,511
PRESENT OPERATION : LOGGING WITH SCHLUMBERGER
OPERATIONS SUMMARY : CON'T. REAM 3895.6 M TO 3900.2 M
(12,781 FT - 12,796 FT).
CIRC AND COND TO LOG. HAD SEVERE
PROBLEMS IN LOWER 3.0 M (1.0 FT) OF HOLE
WITH SLOUGHING - PACK OFF AND STICKING,
SWEPT HOLE WITH WEIGHTED HI-VIS PILL, RAISED
MUD WEIGHT TO 9.9 PPG.
TREATED MUD SYSTEM.
DROP MULTI-SHOT SURVEY - SLUG D.P.
P.O.H TO CASING SHOE (S.L.M)
RECOVER MULTISHOT SURVEY.
CON'T. P.O.H (S.L.M).
RIG UP SCHLUMBERGER, LOGGING RUN.
NO. 1-I.S.F. - SONIC - M.S.F.L. G.R.
FROM T.D. AT 3901.7 M (12,801') TO
2904.7 M (9,530 FT) WIRE LINE DEPTH
SONIC FAILED.

NOTE SURVEY AT 3888 M (12,756 FT) 2.3 DEGREES
N.23 E.

NB: WELL IS AT T.D. THEREFORE NO GEOLOGY TO REPORT.

REGARDS,
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

80