OR-331A

329559

85-11-01 0952 ST *
TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/SENT
-1 NOV 1985
10.00 AM/PM
OPERATOR

NOVEMBER 1ST, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-250-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-927-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-216-T-933.2-CWW/SCB/CDC/GMK

DATE : 1ST NOVEMBER 1985
REPORT NO. : 59
DAYS FROM SPUD : 57
TD : 3900.2 METERS (12,796 FT).
PROGRESS : 0
MUD PROPERTIES : MW -10.1 , VIS - 48/5.2, API FL -5.3
LAST CASING : 13-7/8 AT 1652 METERS ( 5420 FT.)
FCCT -14.6 PPG
DAILY COST (USD) : 91,400 CUM. COST : 6,629,006
PRESENT OPERATION :REAMING TO BOTTOM
OPERATIONS SUMMARY :LAY OUT 8' MONEL D.C.S - MAKE UP BIT NO 25-RIH TO CASING SHOE, CIRC AND COND. MUD, CON'T RIH (BROKE CIRC AT 3200.4 M - 10,500 FT) WASH AND REAM FROM 3882.5 M TO 3896.9 M (12,738 FT - 12,785 FT)- REAMING TO BOTTOM, WHILE TREATING MUD.

81