TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

NOVEMBER 3, 1985

329564

DATE	:	3 NOVEMBER 1985
REPORT NO.	:	61
DAYS FROM SPUD	:	59
PB TD	:	3314.7 METERS (10,875 FT).
PROGRESS	:	0
MUD PROPERTIES	:	MW -10.2, VIS - 46, API FL - 6.3
LAST CASING	:	13 3/8''AT 1652 METERS (5420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	:	339,020 CUM. COST :7,055,736
PRESENT OPERATION	:	CIRC. BOTTOMS UP
OPERATIONS SUMMARY	:	PULLED OUT OF CEMENT TO 3554.6 M (11,662 FT). CIRC - PREPARE MIX WATER MIX AND PUMP 630 SX CLASS G CEMENT WITH 2.5 PERCENT GEL B.W.O.C. - 10.8 GAL WATER PER SX - 0.4 PERCENT CFR-2 0.15 PERCENT HR-12 AT 12.8 PPG DISPLACE WITH 187 BBLS MUD. PULLED OUT OF CEMENT TO 3183.6 M (10,445 FT) CIRC. BOTTOMS UP, POH LAID DOWN 75 JTS D.P. MAKE UP BIT. RIH TO CASING SHOE, SLIP AND CUT DRLG LINE. CON'T RIH TAG CEMENT AT 3261 M (10,699 FT) LAID DOWN EXCESS D.P. DRILLED CEMENT TO 3314.7 M (10,875 FT) SET 20,000 LBS ON CEMENT - (OK), CIRCULATE.

NOVEMBER 4, 1985

DATE	:	4 NOVEMBER 1985
REPORT NO.	:	62
DAYS FROM SPUD	:	60
PBTD	:	3314.7 METERS (10,875 FT).
PROGRESS	:	0
MUD PROPERTIES	:	MW -10.2, VIS -50 , API FL - 6.2
LAST CASING	:	13 3/8''AT 1652 METERS (5420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	:	81,126 CUM. COST :7,136,862
PRESENT OPERATION	:	PICKING UP CASING HANGER
OPERATIONS SUMMARY	:	CONTINUE TO CIRC. - SLUG D.P. - POH. RETRIEVE WEAR BUSHING. PREPARE AND RUN 268 JTS 9 5/8'' 47 LB - N-80 CASING - PICK UP 9 5/8 CASING HANGER

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

(86)