TASROK AA58276
STBY BCAST 176199 CLG

OR-331A

RECEIVED
-5 NOV 1985
10.50 AM/PM
OPERATOR

NOVEMBER 5, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA 329565

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-253-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-940-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-220-T-933.2-CWW/SCB/CDC/GMK

DATE	: 5 NOVEMBER 1985
REPORT NO.	: 63
DAYS FROM SPUD	: 61
PB TD	: 3286 METERS (10,781 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW - 10.7, VIS - 49, API FL - 5.8
LAST CASING	: 9-5/8'' AT 3311.6 METERS (10,865 FT)
DAILY COST (USD)	: 330,884 CUM. COST : 7,467,746
PRESENT OPERATION	: TESTING B.O.P.
OPERATIONS SUMMARY	: COMPLETE RUNNING 9-5/8'' CASING AND CEMENTING SAME WITH 630 SX CLASS 'G' WITH 2.5 PERCENT GEL B.W.O.C. AND 0.75 PERCENT CFR-2 0.8 PERCENT HALAD 22 AT 12.8 PPG FOLLOWED WITH 1500 SX CLASS 'G' WITH 35 PERCENT SILICA FLOUR PLUS 0.75 PERCENT CFR-2, 8.8 PERCENT HALAD 22 0.1 PERCENT HR-12 AT 15.8 PPG, SHEARED TOP PLUG DISPLACED, CHECKED FLOATS, HELD OK, GOOD CIRC. THROUGHOUT JOB. RELEASED RUNNING TOOL, POH, MAKE UP WASH TOOL RIH WASH WELLHEAD, SPOTTED GEL PILL, POH, RIH. SET SEAL ASSY. TESTED TO 3500 PSI 15 MIN. - 5000 PSI - 10 MIN. TESTING B.O.P.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

(81)