OR-331A

85-11-06 0945 ST *
TASROK AA58276
STBY BCAST 176199 CLG

329566

DEPARTMENT OF MINES
RECEIVED/SENT
6 NOV 1985
9.50 AM/PM
OPERATOR LBA

NOVEMBER 6, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-255-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-949-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-221-T-933.2-CWW/SCB/CDC/GMK

DATE	: 6 NOVEMBER 1985
REPORT NO.	: 64
DAYS FROM SPUD	: 62
PB TD	: 3236.4 METERS (10,618 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.0, VIS - , API FL -
LAST CASING	: 9-5/8'' AT 3311.6 METERS (10,865 FT)
DAILY COST (USD)	: 85,407 CUM. COST : 7,553,153
PRESENT OPERATION	: MIXING CLEAN MUD.
OPERATIONS SUMMARY	: COMPLETE TESTING B.O.P. - PULLED TEST PLUG - RAN AND SET WEAR BUSHING. TESTING KELLY - MANIFOLD - T.I.W. AND HYDRIL SAFETY VALVES. LAID DOWN 8'' D.C.'S FROM DERRICK, MAKE UP 8-1/2'' BIT AND SCRAPER, R.I.H. TAG PLUG AT 3236 M (10,618 FT). CIRCULATE BOTTOMS UP. TESTED CASING TO 3000 PSI. DISPLACED WITH SEAWATER, FLUSHED CHOKE AND KILL LINES, DUMP AND CLEAN MUD TANKS. MIXING CLEAN MUD.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

88