OR-331A P. BAILLIE.

329567

DEPARTMENT OF MINES
RECEIVED/SENT
7 NOV 1985
10.20 AM/PM
OPERATOR

85-11-07 1019 ST *
TASROK AA58276
ST8Y BCAST 176199 CLG

NOVEMBER 7, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-258-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-954-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
A88-AUP-223-T-933.2-CWW/SCB/CDC/GMK

DATE	: 7 NOVEMBER 1985
REPORT NO.	: 65
DAYS FROM SPUD	: 63
PB TD	: 3236.4 METERS (10,618 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.0, VIS - 90, API FL - 4.0
LAST CASING	: 9-5/8'' AT 3311.6 METERS (10,865 FT)
DAILY COST (USD)	: 125,150 CUM. COST : 7,678,303
PRESENT OPERATION	: MAKING UP TEST TOOLS.
OPERATIONS SUMMARY	: CONT. MIXING NEW MUD, DISPLACE CASING WITH NEW MUD, SLUG D.P. - P.O.H. RIG UP AND RUN SCHLUMBERGER. CBL FROM 3240.0 M (10,633 FT) TO 2588 M (8491 FT) WIRE LINE MEASUREMENT. GOOD BONDING PLUS OR MINUS 75 PERCENT, 2625.2 M (8613 FT) TO 2799.9 M (9186 FT). FAIR BONDING PLUS OR MINUS 50 PERCENT, 2799.9 M (9186 FT) TO 2884.9 M (9465 FT). POOR BONDING PLUS OR MINUS 25 PERCENT, 2884.9 M (9465 FT) TO 3240.9 M (10,633 FT). RIG DOWN SCHLUMBERGER. PICK UP 9 - 6-1/2'' D.C.'S - MAKE UP OTIS S.S.T.T., LUBRICATOR VALVE, FUNCTION TEST SAME, SPACE OUT AND LAND SAME IN WELLHEAD (2 ATTEMPTS). CLOSE S.S.T.T., TEST SAME TO 3000 PSI. P.O.H., STAND BACK S.S.T.T. AND LANDING STRING, MAKE UP TEST STRING.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

(89)