OR-331A

329571

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
12 NOV 1985
9.30 AM/PM
OPERATOR

85-11-12 0922 ST *
TASROK AA58276
STBY BCAST 176199 CLG

NOVEMBER 12, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-264-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-980-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-226-T-933.2-CWW/SCB/CDC/GMK

DATE	: 12 NOVEMBER 1985
REPORT NO.	: 70
DAYS FROM SPUD	: 68
PBTD	: 3236.4 METERS (10,618 FT).
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.0, VIS -120, API FL - 4.1
LAST CASING	: 9 5/8'' AT 3311.7 METERS (10,865 FT.)
DAILY COST (USD)	: 80,619 CUM. COST :8,124,956
PRESENT OPERATION	: PREPARE TO OPEN WELL FOR DST NO 1
OPERATIONS SUMMARY	: RETRIEVE CUT PERFORATING LINE. POH W/ TEST STRING. APR-M2 SAMPLER VALVES CLOSED AND CIRCULATING PORTS OPEN (TOOL PLUGGED W/ DEBRIS). DRESS TOOLS AND RIH. TEST TO 5000 PSI. (SEAWATER CUSHION FOR 1500 PSI UNDERBALANCE) RUN SSTT. SET PACKER AT 3137.6 M (10,294 FT). R/U AND TEST SURFACE LINES TO 5000 PSI.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

93