TASROK AA58276
STBY BCAST 176199 CLG

OR-331A

329575

200 / LBW

NOVEMBER 18, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-273-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-1001-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-233-T-933.2-CWW/SCB/CDC/GMK

NOVEMBER 16, 1985

DATE : 16 NOVEMBER 1985
REPORT NO. : 74
DAYS FROM SPUD : 72
TD : PB 3176 METERS (10,420 FT).
PROGRESS : 0
MUD PROPERTIES : MW - 9.0, VIS - 110, API FL - 4.4
LAST CASING : 9-5/8 AT 3311.7 METERS (10,845 FT.)
FCCT - - PPG -
DAILY COST (USD) : 123,705 CUM. COST : 8,553,824
PRESENT OPERATION : R.I.H. WITH BIT AND SCRAPER
OPERATIONS SUMMARY : COMPLETE P.O.H. WITH TEST STRING
LAY DOWN HALLIBURTON TEST TOOLS
RIG UP SCHLUMBERGER, RUN GAGE RING AND JUNK BASKET, RUN AND SET EZSV AT 3176 M (10,420 FT)
RIG DOWN SCHLUMBERGER, MAKE UP STINGER ON D.P.
R.I.H., TEST EZSV TO 4000 PSI, R.I.H. TAG EZSV AT 3176 M (10,420 FT) RIG UP CEMENTING LINES, CIRCULATE 1600 STROKES, TEST LINES, STING INTO EZSV, PRESSURE UP ANNULUS TO 2500 PSI, ESTABLISH INJECTION RATE OF 1/4 BBL PER MIN AT 5000 PSI UNSTING, CLOSE UPPER PIPE RAMS AND TEST EZSV WITH HALLIBURTON TO 1000 PSI.
PUMP 5 BBL WATER AHEAD, MIX AND PUMP 100 SKS CLASS G CEMENT WITH 1 PER CENT PER 10 BBL CFR-2-L, 0.8 PER CENT PER 10 BBL HALAD 22-A, 0.3 PER CENT PER 10 BBL HR-12, 5 GAL PER SACK FRESH WATER. YIELD 1.5 WEIGHT 15.8 PPG, DISPLACED WITH 154 BBLS MUD, STUNG INTO EZSV, PRESSURE UP ANNULUS TO 2500 PSI, SQUEEZED 20 BBLS AT 1 BBL/MIN AT 5000 PSI DECREASING TO 1/4 BBL/MIN AT 5000 PSI, UNSTUNG, PULLED 1 STAND D.P. AND REVERSED OUT, GOT 2 BBLS OF CEMENT SLURRY BACK.
POH WITH STINGER, PICK UP BIT AND SCRAPER
R.I.H.

91