TASROK AA58276
STBY BCAST 176199 CLG

OR-331A

329578
10.30

NOVEMBER 20, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-277-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-1014-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-236-T-933.2-CWW/SCB/CDC/GMK

DATE : 20 NOVEMBER 1985
REPORT NO. : 78
DAYS FROM SPUD : 76
TD : PB 3176 METERS (10,420 FT).
PROGRESS : 0
MUD PROPERTIES : MW - 9.0, VIS -108, API FL -4.4
LAST CASING : 9-5/8 AT 3311.7 METERS (10,865 FT.)

DAILY COST (USD) : 83,427 CUM. COST :8,962,883
PRESENT OPERATION : RIH WITH OTIS BOTTOM HOLE SAMPLER
OPERATIONS SUMMARY : COMPLETED RIH WITH SCHLUMBERGER. PERFORATED AT 3071 M TO 3075 M (10075.3 FT - 10088.4 FT) POH. RIH WITH SCHLUMBERGER PLT TOOL AND GAMMA RAY, TAGGED FLUID AT 1050 M (3445 FT) CONTINUE DOWN TO PERFORATIONS. POH WITH PLT TOOL AND GAMMA RAY, RIH WITH PERFORATING GUN, UNABLE TO PASS SRO NIPPLE AT 2855 M (9366.6 FT) POH CHECKED AND REPAIRED CHARGES THAT APPEARED TO BE HANGING UP IN SRO NIPPLE, RIH. PERFORATED AT 3042 M TO 3048 M (9980.1 FT TO 9999.8 FT) POH WITH SCHLUMBERGER RIG UP OTIS, RIH WITH H.P GAUGES AND CCL, AND BOTTOM HOLE SAMPLER.

NOTE: FROM 1445 HRS TO 0600 HRS FLUID LEVEL IN WELL HAS RISEN 417.3M (1369 FT) AT A RATE OF APPROX, 90 FT PER HR TOP OF FLUID AT 587.7M (1928 FT)

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

(18)