## IV CASING - LINER - TUBING RECORD

| Type | Size | Weight | Grade | Thread | No. Joints | Amount | Depth KB |
|---|---|---|---|---|---|---|---|
| | | | | | | | |
| Conductor | 20" | | | | | | 810' |
| | | | | | | | |
| Surface | 13⅜" | 54.5lbs. | J-55 | Butt. | | | 2952' |
| | | | | | | | |
| Note: | Wellhead | was recovered | | | | | |

## V CEMENT RECORD

| String | Conductor | Surface | |
|---|---|---|---|
| Type of Cement | 1000sx Aust. 'N' cement w/2% pre-hydrated gel | 500sx. Aust. 'N' cement w/2% gel | |
| Number of $FT^3$ | 1610 | 805 | |
| Average weight of slurry | 13.7ppg | 13.7ppg | |
| Cement Top | No cement returns at mudline | 2030' (Temp. Log) | |
| Casing Tested with | 400 psi | 1500 psi | |
| Number of Centralizers | - | 5 | |
| Number of Scratchers | - | - | |
| Stage Collar etc. | - | - | |
| Remarks | Tail in 500 sx of neat cement w/2% $CaCl_2$ | Tail in w/500sx of neat cement | |

J. Beall
Engineer