441102

OR-3558

ENCLOSURE 5.6

Schlumberger

DIL-SLS-CALI-GR-SP RUN 1

CSU Field Log

COMPANY: WEAVER OIL & GAS AUSTRALIA
WELL: SQUID #1
FIELD: WILDCAT
STATE: TASMANIA
NATION: AUSTRALIA
LOCATION: T/15P
SEC: TWP: RGE:
LATITUDE: ~~040 11 54.02 S~~ 40° 11' 53.547"S
LONGITUDE: ~~146 18 28.42 E~~ 146° 18' 27.456"S
PERMANENT DATUM: M. SEA LEVEL ELEVATIONS-
ELEV. OF PERM. DATUM: KB: 72.8 F
LOG MEASURED FROM: RKB DF: 71.1 F
72.8 F ABOVE PERM. DATUM GL: -261.8 F
DRLG. MEASURED FROM: RKB

OTHER SERVICES-

PROGRAM
TAPE NO:
26.2
SERVICE
ORDER NO:
SEA840702

5 cm

DATE: 21 JUL 84
RUN NO: 1

DEPTH-DRILLER: 4101.0 F
DEPTH-LOGGER: 3090.5 F
BTM. LOG INTERVAL: 3087.2 F
TOP LOG INTERVAL: 328.0 F
CASING-DRILLER: 798 F
CASING-LOGGER: 797 F
CASING: 20 "
WEIGHT: 133.0 LB/F
BIT SIZE: 17 1/2 "
DEPTH: 4114 F

TYPE FLUID IN HOLE: PREHYDRATE SEAWATER GEL
DENSITY: 9.2 LB/G
VISCOSITY: 42.0 S
PH: 9.0
FLUID LOSS: 10.5 C3
SOURCE OF SAMPLE: FLOWLINE
RM: .460 OHMM AT 17.8 DEGC
RMF: .365 OHMM AT 17.8 DEGC
RMC: .550 OHMM AT 18.3 DEGC
SOURCE RMF/RMC: PRESS /PRESS
RM AT BHT: .279 OHMM AT 43.3 DEGC
RMF AT BHT: .221 OHMM AT 43.3 DEGC
RMC AT BHT: .338 OHMM AT 43.3 DEGC

TIME CIRC. STOPPED: 13.00 21JULY
TIME LOGGER ON BTM.: 16.45 21JULY

MAX. REC. TEMP: 43.3 DEGC

LOGGING UNIT NO: 33
LOGGING UNIT LOC: SEA (DIAMOND M EPOCH)
RECORDED BY: T. YANI / T. LEROY
WITNESSED BY: P. LAWRY

REMARKS:

DID NOT GET TD DUE TO OBSTRUCTION
PROBABLE CEMENT INSIDE THE SHOE , DETECTED BY CALIPER
HOLE CLOSE IN AT 790 AND 618 M PRODUCING NOISE ON SONIC
LOGGING SPEED WAS INCREASED ABOVE 5000 FT BECAUSE ONLY
CALIPER LOG WAS REQUESTED FROM 5000 FT TO CASING.

EQUIPMENT NUMBERS-

DIS-EC 1519	DIC-DA 1465	SLS-SC 317	SLC-KB 1959
DRS-B 2701	SRE-CB 1811	SRA-A 1810	SGC-JC 3598
IEM-BD 995	SLM-DA 1709	MRM-AB 2876	NSM-A 2743

ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS AND WE CANNOT, AND DO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATIONS, AND WE SHALL NOT, EXCEPT IN THE CASE OF GROSS OR WILLFUL NEGLIGENCE ON OUR PART, BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COSTS, DAMAGES OR EXPENSES INCURRED OR SUSTAINED BY ANYONE RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR OFFICERS, AGENTS OR EMPLOYEES. THESE INTERPRETATIONS ARE ALSO SUBJECT TO OUR GENERAL TERMS AND CONDITIONS AS SET OUT IN OUR CURRENT PRICE SCHEDULE.

SFLU(OHMM) 20.000 2000.0
ILM (OHMM) 20.000 2000.0
CALI(IN) 15.000 25.000
ILD (OHMM) 20.000 2000.0
BS (IN) 15.000 25.000
ILD (OHMM) .20000 20.000
GR (GAPI) 0.0 100.00
ILM (OHMM) .20000 20.000
DTL (US/F) 140.00 40.000
SP (MV) -80.00 20.000
SFLU(OHMM) .20000 20.000
DT (US/F) 140.00 40.000

FILE 101 06-NOV-84 00:00
DATA ACQUIRED 00- -00 00:00

FILE 101 06-NOV-84 00:00
DATA ACQUIRED 00- -00 00:00

SFLU(OHMM) 20.000 2000.0
ILM (OHMM) 20.000 2000.0
CALI(IN) 15.000 25.000
ILD (OHMM) 20.000 2000.0
BS (IN) 15.000 25.000
ILD (OHMM) .20000 20.000
GR (GAPI) 0.0 100.00
ILM (OHMM) .20000 20.000
DTL (US/F) 140.00 40.000
SP (MV) -80.00 20.000
SFLU(OHMM) .20000 20.000
DT (US/F) 140.00 40.000

SENSOR MEASURE POINT TO TOOL ZERO

CBL	61.9	FEET	AMPL	61.9	FEET
TT3	61.9	FEET	TT4	60.9	FEET
TT1	62.9	FEET	TT2	61.9	FEET
GR	49.7	FEET	SRAT	66.9	FEET
ILD	26.2	FEET	CALI	2.9	FEET
ILM	22.5	FEET	SFL	21.5	FEET
SPAR	19.3	FEET	SP	19.3	FEET
CMSF	2.5	FEET	TENS	2.5	FEET
NOIS	50.6	FEET	I1	2.8	FEET

PARAMETERS

NAME	VALUE	UNIT	NAME	VALUE	UNIT
WSV1	WF1		DWS	16	
DSIN	5	US	DDEL	200	US
ITTS	DT		DWCO	512	
CDTS	100.000		SPS	DT	
DTF	189.000	US/F	DTM	56.0000	US/F
SBR	1.00000	OHMM	DSEC	8.20000	MMHO
SPT	STAN		MSEC	7.40000	MMHO
BS	17.5000	IN	BHS	OPEN	
PP	NORM		DO	0.0	F

TAPE NOT MADE