Schlumberger

CHEVRON TEX 2 PELICAN 5 4000 SERIES

CBL Full log

COMPANY: CHEVRON OVERSEAS PETROLEUM INC.
WELL: PELICAN 5A
FIELD: WILDCAT
COUNTY: PELICAN
STATE: PELICAN
LOCATION: 1000 FSL & 1000 FEL
SECTION: 5 TOWNSHIP: 10N RANGE: 20E
PERMANENT DATUM: MSL Elev.: 0 ft
LOG MEASURED FROM: KELLY BUSHING 30 ft above PERM. DATUM
DRILLING MEASURED FROM: KELLY BUSHING

API No.:
5 PAGE 001

DATE RECORDED: 4-DEC-2 0
TIME LOGGED: 0800 2 0
RUN NO. (DRILLING): ONE 2 0
RUN NO. (WIRELINE): ONE 2 0

CASING RECORD: 1ST STRG 9 5/8 @ 5000.0 ft 12 1/4 in
BIT SIZE: 12 1/4 in 2ND STRG 7 @ 12000.0 ft 8 1/2 in
DEPTH: 12,000 ft 3RD STRG 4 1/2 @ 12500 ft 6 in
TYPE FLUID: LIGHT WATER 8.5 ppg
FLUID LEVEL: FULL 4 in

LOGGING DISTRICT: NEW
LOGGING ENGINEER: JOHNSON
WITNESSED BY: CHEVRON

REMARKS:
TIED INTO DP RUN 1, 4 TIMES FOR STRETCH CORR.
LOGGED WITH 1000 PSI SURFACE PRESSURE ON CASING
CEMENTED TOP OBTAINED FROM TEMP. SURVEY RUN 2
CEMENT TOP CORRECTED FOR CASING STRETCH
GOOD HOLE CONDITIONS THROUGHOUT

EQUIPMENT NUMBERS:
CBL: 3507 SONDE 3708 SLIP RING 3710 TOOL
CBL: 3507 SONDE 3708 SLIP RING 3710 TOOL
CBL: 3507 SONDE 3708 SLIP RING 3710 TOOL

DP RUN 1 — 4-DEC-2 0800 2 0 — 4-DEC-2 1200 2 0

CASING TABULATION

NAME	VALUE	UNIT	DEPTH 1	DEPTH 2
CSG1 SIZE		INCH	9.625	
CSG1 WGHT		LB/F	40.00	
CSG1 GRAD			N-80	
CSG1 TOP		FEET	0.0	
CSG1 SHOE	10	FEET	5000.0	
CSG2 SIZE	7	INCH	7.000	
CSG2 WGHT	29	LB/F	29.00	
CSG2 GRAD	P110		P-110	
CSG2 TOP	4000	FEET	4000.0	
CSG2 SHOE	12000	FEET	12000.0	
CSG3 SIZE	4.5	INCH	4.500	
CSG3 WGHT	13.5	LB/F	13.50	
CSG3 GRAD	P110		P-110	
CSG3 TOP	11500	FEET	11500.0	
CSG3 SHOE	12500	FEET	12500.0	

DP RUN 2 — 4-DEC-2 1200 2 0 — 4-DEC-2 1600 2 0

DP RUN 3 — 4-DEC-2 1600 2 0 — 4-DEC-2 2000 2 0

DP RUN 4 — 4-DEC-2 2000 2 0 — 5-DEC-2 0000 2 0

DP RUN 5 — 5-DEC-2 0000 2 0 — 5-DEC-2 0400 2 0

DP RUN 6 — 5-DEC-2 0400 2 0 — 5-DEC-2 0800 2 0