TASROK AA58276
STBY BCAST 176199 CLG

450453

DECEMBER 30, 1985

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-324-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-1205-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-277-T-420.61-CWW/SCB/CDC/GMK

DECEMBER 28, 1985

DATE : 28 DECEMBER, 1985
REPORT NO. : 3
DAYS FROM SPUD : 0
TD : 0 METERS (0 FT)
PROGRESS : 0
MUD PROPERTIES : MW - - , VIS - - , API FL - -
LAST CASING : - AT - METERS (- FT)
FCCT - PPG
DAILY COST (USD) : 86,887 CUM. COST : 199,454
PRESENT OPERATION : RUNNING TGB
OPERATIONS SUMMARY : SOAK ANCHORS. RE-RAN ANCHORS NO 5, NO 6, NO 1 AND PIGGY BACKED NO 3. BALLAST DOWN WHILE TAKING FINAL POSITION READINGS. M/U TGB AND RUN ACOUSTIC POSITION - 4 M AT 210 DEG SATELLETE POSITION - 8 M AT 090 DEG HEADING - 231 DEG

DECEMBER 29, 1985

DATE : 29 DECEMBER, 1985.
REPORT NO. : 4
DAYS FROM SPUD : 1
TD : 195.1 METERS (640 FT)
PROGRESS : 95.4 M (313 FT)
MUD PROPERTIES : MW - 8.5, VIS - 120 PLUS, API FL -
LAST CASING : 30'' AT 192.0 METERS (630 FT)
FCCT - PPG
DAILY COST (USD) : 88,960 CUM. COST : 288,414
PRESENT OPERATION : DRILL FLOAT SHOE
OPERATIONS SUMMARY : RUN TGB. DRILL 36'' HOLE FROM 99.7 M- 195.1 M (327 - 640 FT). SHORT TRIP, RUN 30'' CASING. CEMENT 30'', WOC, WASH WELLHEAD, POOH. RIH W / 26'' BIT, DRILL CMT AND FLOAT SHOE. POSITION (NOT FINAL)
40 DEGREES, 20', 43,259'', S LAT.
145 DEGREES, 51', 49.971'', E LONG.
20.5 M, AT 060.4 DEGREES BEARING FROM INTENDED LOCATION.

DECEMBER 30, 1985

DATE : 30 DECEMBER, 1985.
REPORT NO. : 5
DAYS FROM SPUD : 2
TD : 411.5 METERS (1350 FT)
PROGRESS : 216.4 M (710 FT)
MUD PROPERTIES : MW - 9.5 , VIS -120 PLUS, API FL -
LAST CASING : 20'' AT 400.2 METERS (1313 FT)
FCCT - PPG
DAILY COST (USD) : 99,390 CUM. COST : 387,804
PRESENT OPERATION : R/U TO RUN BOP
OPERATIONS SUMMARY : DRILL 26'' HOLE FROM 195.1 - 411.5 M (640 - 1350 FT) SHORT TRIP AND POOH TO RUN 20''. RUN 20'', SHOE AT 400.2M (1313 FT), WELLHEAD AT 97.8 M (321 FT) MIX AND PUMP CMT, BACK OUT RUNNING TOOL, WASH WELLHEAD. POOH AND R/U TO RUN BOP.

REGARDS