450455 2.50 ABD (2)

86-01-02 1423 ST *
TASROK AA58276
STBY BCAST 176199 CLG

JANUARY 2, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-001-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-002-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-001-T-420.61-CWW/SCB/ADB/GMK

JANUARY 1, 1985

DATE : 1ST JANUARY, 1986.
REPORT NO. 7
DAYS FROM SPUD : 4
TD 1382.3 METERS (4535 FT)
PROGRESS : 751.7 M (2466 FT)
MUD PROPERTIES : MW - 9.1, VIS - 46 , API FL - 13.5
LAST CASING : 20'' AT 400.2 METERS (1313 FT)
FCCT - 12.3 PPG
DAILY COST (USD) : 96,729 CUM. COST : 760,632
PRESENT OPERATION : DRILLING
OPERATIONS SUMMARY : DRILL AND SURVEY 17-1/2'' HOLE FROM 630.6 - 1382.3 M (2069 - 4535 FT)
POSITION AFTER 51 PASSES:
LAT: 40 DEGREES 20' 43.262'' SOUTH
LONG: 145 DEGREES 51' 49.639'' EAST
HOLE TO PROPOSED LOCATION: 14.1 M AT 225.3 DEGREES.

JANUARY 2, 1985

DATE : 2 JANUARY 1986
REPORT NO. : 8
DAYS FROM SPUD : 5
TD : 1618.5 METERS (5310 FT)
PROGRESS :
MUD PROPERTIES : MW - 9.1, VIS -49 API FL - 11.6
LAST CASING : 20'' AT 400.2 METERS (1313 FT)
FCCT -12.3 PPG
DAILY COST (USD) : 102,999 CUM. COST :63,631
PRESENT OPERATION : DRILLING
OPERATIONS SUMMARY : DRILL FROM 1391.4 - 1419.5 (4565 - 4657) FLUSH AND CLEAN FLOW LINE. DRILL 1419.5 - 1421.9, (4657 - 4665) CHANGE SWIVAL PACKING. DRILL 1421.9 - 1537.7 (4665 - 5045). CIRCULATE AND TRIP FOR BIT. DRILL 1537.7 - 1618.5 (5045 - 5310)

DAILY GEOLOGICAL REPORTS
==========

JANUARY 1, 1986

DRILLED INTERVAL (TO 0600HRS): 630.6 - 1382.3M (2069-4535FT)
SAMPLED INTERVAL (TO 0600HRS): 600 - 1350M (1969-4429FT)
CORRELATION/FORMATION TOPS: DRILLING IN LOWER TORQUAY GROUP.

SHOW SUMMARY

NO SHOWS