MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX

450458 (3)

86-01-03 1239 ST *
TASROK AA58276
STBY BCAST 176199 CLG

2.1C / ABB

JANUARY 3, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-002-T-933.2-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-004-T-933.2-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-002-T-933.2-CWW/SCB/ADB/GMK

DATE	: 3 JANUARY, 1986.
REPORT NO.	: 9
DAYS FROM SPUD	: 6
TD	: 1776.4 METERS (5828 FT)
PROGRESS	: 157.9 M (518 FT)
MUD PROPERTIES	: MW -9.5 , VIS - 39, API FL - 17.5
LAST CASING	: 20'' AT 400.2 METERS (1313 FT) FCCT - 12.3 PPG
DAILY COST (USD)	: 90584 CUM. COST : 954,215
PRESENT OPERATION	: LOGGING
OPERATIONS SUMMARY	: DRILL AND CIRCULATE 17-1/2'' HOLE FROM 1618.5 - 1776.4 (5310 - 5828 FT). DROP M/S AND SHORT TRIP. CIRCULATE AND CONDITION HOLE, POOH. R/U WIRELINE.

DAILY GEOLOGICAL REPORT
==========
DRILLED INTERVAL (TO 0600HRS): 1618 - 1776.4M (5308 - 5828 FT)
SAMPLED INTERVAL (TO 0600HRS): 1596 - 1776.4M (5236 - 5828 FT)
CORRELATION/FORMATION TOPS: IN TOP EVCM.

SHOW SUMMARY

NO SHOWS