86-01-06 1131 ST *
TASROK AA58276
STBY BCAST 176199 CLG

450460 11-45 ABA (4)

JANUARY 6, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-004-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-006-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-003-T-420.61-CWW/SCB/CDC/GMK

JANUARY 4, 1986

DATE : 4 JANUARY, 1986
REPORT NO. : 10
DAYS FROM SPUD : 7
TD : 1776.4 METERS (5,828 FT)
PROGRESS : 0
MUD PROPERTIES : MW -10.0 , VIS -66 PLUS, API FL -10.4
LAST CASING : 20'' AT 400.2 METERS (1313 FT)
FCCT - 12.3 PPG
DAILY COST (USD) : 98,579 CUM. COST : 1,052,794
PRESENT OPERATION : R.I.H.
OPERATIONS SUMMARY : R/U WIRELINE, LOGS NO GO PAST 1036.9 M (3402 FT) RIH FOR WIPER TRIP, CIRCULATE AND CONDITION MUD. POOH, R/U WIRELINE. RUN ISF-BHC-GR-SP-CAL FROM 1775.2 - 399.0 M (5824 - 1309 FT) M/U CASING HANGER, STAND BACK.

JANUARY 5, 1986

DATE : 5 JANUARY, 1986
REPORT NO. : 11
DAYS FROM SPUD : 8
TD : 1776.4 METERS (5828 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 10, VIS - 72, API FL - 11.6
LAST CASING : 20'' AT 400.2 METERS (1313 FT)
FCCT - 12.3 PPG
DAILY COST (USD) : 150,957 CUM. COST : 1,203,751
PRESENT OPERATION : L/D CASING.
OPERATIONS SUMMARY : RUN WIPER TRIP, CIRCULATE AND CONDITION MUD, POOH. R/U AND RUN 55 JNTS. 13-3/8'' CASING. CASING STUCK AT 661.4 M (2170 FT). WORK CASING FREE, CIRCULATE, POOH, L/D CASING.

JANUARY 6, 1986

DATE : 6 JANUARY, 1986
REPORT NO. : 12
DAYS FROM SPUD : 9
TD : 1776.4 METERS (5828 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.9, VIS - 44, API FL - 6.2
LAST CASING : 20'' AT 400.2 METERS (1313 FT)
FCCT - 12.3 PPG
DAILY COST (USD) : 92,809 CUM. COST : 1,296,560
PRESENT OPERATION : CIRCULATE AND LOWERING MUD WEIGHT.
OPERATIONS SUMMARY : POOH WITH 13-3/8'' CASING. RIH WITH BIT, WASH AND REAM FROM 1754.8 M TO 1776.4 M (5757 FT TO 5828 FT). CIRCULATE AND CONDITION MUD. POOH. R/U AND RUN 65 JNTS. 13-3/8'' CASING, STUCK AT 804.7 M (2646 FT). CIRCULATE, UNSTICK CASING AND CONDITION MUD BY LOWERING WEIGHT TO 9.3 TO PREVENT APPARENT DIFFERENTIAL STICKING.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE