TASROK AA58276
STBY BCAST 176199 CLG

450472

.....PLEASE DESTROY PREVIOUS DRILLING WIRE SENT TODAY AS THIS IS INCORRECT COPY...

--

(12)

JANUARY 15, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.O. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-019-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-064-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-013-T-420.61-CWW/SCB/ADB/GMK

DATE : 15 JANUARY, 1986
REPORT NO. : 21
DAYS FROM SPUD : 18
TD : 2688.4 METERS (8820 FT)
PROGRESS : 131.4 M (431 FT)
MUD PROPERTIES : MW - 9.1, VIS - 53 , API FL - 5.2
LAST CASING : 13 3/8'' AT 1753.8 METERS (5754 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 93,900 CUM. COST : 2,287,026
PRESENT OPERATION : DRILLING
OPERATIONS SUMMARY : DRILL AND SURVEY FROM 2557 - 2688.4 M (8389 - 8820 FT) DEVIATION 1/4 DEG. S 47 W AT 2562.2M (8406FT)

DAILY GEOLOGICAL REPORT

DRILLED INTERVAL (TO 0600HRS): 2556.8 - 2688.4M (8389-8820FT)
SAMPLED INTERVAL (TO 0600HRS): 2535 - 2679M (8317-8790FT)
CORRELATION/FORMATION TOPS: DRILLING IN EVCM
PROBABLE TOP B SAND 2504M KB (2483MSS)
PROBABLE TOP C SAND 2596M KB (2575MSS)

SHOW SUMMARY

NO SHOWS. TR-10% DL ORNG DOL MIN FLUOR THROUGHOUT. TR V BRT ORNG-YEL-WH AMBER FLUOR WITH GOOD CUTS THROUGHOUT, ESP ASSOC WITH COALY MATERIAL.

GE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE
TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE T