450478

(14)

86-01-17 1054 ST *
TASROK AA58276
STBY BCAST 176199 CLG

11.20

JANUARY 17, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-023-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-076-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-016-T-420.61-CWW/SCB/ADB/GMK

DATE	: 17 JANUARY, 1986
REPORT NO.	: 23
DAYS FROM SPUD	: 20
TD	: 2794.4 METERS (9168 FT)
PROGRESS	: 5.8 M (19 FT)
MUD PROPERTIES	: MW - 9.1, VIS - 84, API FL - 5.3
LAST CASING	: 13 3/8'' AT 1753.8 METERS (5754 FT) FCCT - 14.7 PPG
DAILY COST (USD)	: 102,783 CUM. COST :2,480,985
PRESENT OPERATION	: CORING
OPERATIONS SUMMARY	: POH. TEST BOP. MAKE UP CORE ASSEMBLY AND RIH. CUT CORE NO 1 FROM 2789.5 M (9152 FT) TO 2794.4 M (9168 FT)

DAILY GEOLOGICAL REPORT

DRILLED INTERVAL (TO 0600HRS): 2789.5 - 2794.4M (9152-9168FT)
SAMPLED INTERVAL (TO 0600HRS): BOTTOMS UP EXPECTED 0730HRS+
CORRELATION/FORMATION TOPS: IN EVCM 'E SAND'

NOTES

1. DRILLING CORE NO. 1
2. CORING POINT 2789.5M KB (CORRECTED DEPTH)
3. DEPTH AT 0830 HRS 2796.2M ROP 1.8M/HR