450495 (21)

86-01-28 1422 ST *
TASROK AA58276
STBY BCAST 176199 CLG

2.45

JANUARY 28, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-037-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-100-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-025-T-420.61-CWW/SCB/ADB/GMK

JANUARY 25, 1986

DATE : 25 JANUARY, 1986
REPORT NO. : 31
DAYS FROM SPUD : 28
TD : 3002.3 METERS (9,850 FT)
PROGRESS : 17.4 M (57 FT)
MUD PROPERTIES : MW - 9.9, VIS - 52 , API FL -6.1
LAST CASING : 13-3/8'' AT 1750.2 METERS (5742 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 106,140 CUM. COST :3,270,329
PRESENT OPERATION : LOGGING W/ RUN NO 2
OPERATIONS SUMMARY : DRILL 2984.9 - 3002.3 M (9,793 - 9,850 FT)
CIRC SAMPLES, POOH FOR LOGS.
RUN NO 1: ISF-LSS-MSFL-GR-SP,
RUN NO 2: LDT-CNT-GR.
WIRELINE DEPTHS: 3002.3 - 1750.2 M
(9,850 - 5,742 FT)

JANUARY 26, 1986

DATE : 26 JANUARY 1986
REPORT NO. : 32
DAYS FROM SPUD : 29
TD : 3002.3 METERS (9850 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.9, VIS - 52, API FL - 6.1
LAST CASING : 13-3/8'' AT 1750.2 METERS (5742 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 93,322 CUM. COST : 3,363,651