FCCT - 14.7 PPG
DAILY COST (USD) : 106,140 CUM. COST :3,270,329
PRESENT OPERATION : LOGGING W/ RUN NO 2
OPERATIONS SUMMARY : DRILL 2984.9 - 3002.3 M (9,793 - 9,850 FT)
CIRC SAMPLES, POOH FOR LOGS.
RUN NO 1: ISF-LSS-MSFL-GR-SP,
RUN NO 2: LDT-CNT-GR.
WIRELINE DEPTHS: 3002.3 - 1750.2 M
(9,850 - 5,742 FT)

450496

JANUARY 26, 1986

DATE : 26 JANUARY 1986
REPORT NO. : 32
DAYS FROM SPUD : 29
TD : 3002.3 METERS (9850 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.9, VIS - 52, API FL - 6.1
LAST CASING : 13-3/8'' AT 1750.2 METERS (5742 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 93,322 CUM. COST : 3,363,651
PRESENT OPERATION : LOGGING
OPERATIONS SUMMARY : RUN NO. 3 - HDT. RUN NO. 4 - RFT NO. 1. RUN NO. 5 - RFT NO. 2.

JANUARY 27, 1986

DATE : 27 JANUARY 1986
REPORT NO. : 33
DAYS FROM SPUD : 30
TD : 3002.3 METERS (9850 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.9, VIS - 52, API FL - 6.1
LAST CASING : 13-3/8'' AT 1750.2 METERS (5742 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 88,700 CUM. COST : 3,452,351
PRESENT OPERATION : RIH TO CONDITION FOR CASING
OPERATIONS SUMMARY : COMPLETED RFT NO. 2. RUN CST NO. 1. RUN CST NO. 2. RIH FOR CONDITIONING TRIP.

JANUARY 28, 1986

DATE : 28 JANUARY 1986
REPORT NO. : 34
DAYS FROM SPUD : 31
TD : 3002.3 METERS (9850 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.9, VIS - 64, API FL - 7.6
LAST CASING : 13-3/8'' AT 1750.2 METERS (5742 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 417,963 CUM. COST : 3,870,314
PRESENT OPERATION : CIRCULATE AND CONDITION
OPERATIONS SUMMARY : FINISH COND. TRIP. RUN 9-5/8'', 53.5 PPF, N-80 CASING. LAND CASING AT 2994.1 M (9823 FT). CIRCULATE AND CONDITION FOR CEMENT.

DAILY GEOLOGICAL REPORTS

JANUARY 25, 1986