450514 (26)

86-02-04 1230 ST *
TASROK AA58276
STBY BCAST 176199 CLG

FEBRUARY 4, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-049-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-125-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-031-T-420.61-CWW/SCB/ADB/GMK

DATE	: 4 FEBRUARY 1986
REPORT NO.	: 41
DAYS FROM SPUD	: 38
TD	: 3415.6 METERS (11,206 FT)
PROGRESS	: 110.9 M (364 FT)
MUD PROPERTIES	: MW -12.4, VIS - 49, API FL -5.9
LAST CASING	: 9-5/8'' AT 2994.4 METERS (9824 FT) FCCT - 18.0 PPG
DAILY COST (USD)	: 94,676 CUM. COST : 4,769,900
PRESENT OPERATION	: DRILLING
OPERATIONS SUMMARY	: DRILL 3304.7 M (10,842 FT) TO 3415.6 M (11,206 FT)

DAILY GEOLOGICAL REPORT
==========
DRILLED INTERVAL (TO 0600HRS): 3304.7 - 3415.6M (10,514 - 11,206FT)
SAMPLED INTERVAL (TO 0600HRS): 3297.0 - 3411.0M (10,818 - 11,192FT)
CORRELATION/FORMATION TOPS: LOWER M DIVERSUS. POSS UPPER L BALMEI

SHOW SUMMARY

TR OF LT BRN THROUGH DK/BRN BLK STAIN. NO FLUOR, NO CUT FLUOR, NO CRUSH CUT FLUOR.

LITHOLOGY SUMMARY

3297.0 - 3315.8M (10818-10879FT) PREDOM CLST WITH THIN COALS AND INTERBED TO INTER-LAMIN SST

CLST: RDSH/BRN, BLKY TO SUB-FIS, MICRO-LAM OF CARB MAT, FIRM.