AMOCO AUSTRALIA PETROLEUM COMPANY - HOBART
ATTN: C D CORNELL
ABB-AUP-032-T-935.12-SCB AA58162

AMOCO AUSTRALIA PETROLEUM COMPANY - ADELAIDE
ATTN: L G CARVER
AB8-AUP-005-T-935.12-SCB AA88686

REGARDS
C W WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

SCB/ALW

AAAA*
TASROK AA58276

86-02-05 1126 ST *
TASROK AA58276
STBY BCAST 176199 CLG

FEBRUARY 5, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-053-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-132-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-033-T-420.61-CWW/SCB/CDC/GMK

DATE	: 5 FEBRUARY 1986
REPORT NO.	: 42
DAYS FROM SPUD	: 39
TD	: 3493.9 METERS (11,463 FT)
PROGRESS	: 78.3 M (257 FT)
MUD PROPERTIES	: MW -12.8, VIS - 53, API FL -5.9
LAST CASING	: 9-5/8'' AT 2994.4 METERS (9824 FT) FCCT - 18.0 PPG
DAILY COST (USD)	: 118,548 CUM. COST :4,888,448
PRESENT OPERATION	: PULL OUT HOLE
OPERATIONS SUMMARY	: DRILL AND FLOW CHECK FROM 3415.6 M (11,206 FT) TO 3493.9 M (11,463 FT). DROP SURVEY, SLUG PIPE, POH, OBSERVE WELL AT 9-5/8'' SHOE. LAY