P. BAILLIE

450521

28

11.45

86-02-06 1129 ST *
TASROK AA58276
STBY BCAST 176199 CLG

FEBRUARY 6, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-055-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-137-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-034-T-420.61-CWW/SCB/CDC/GMK

DATE	: 6 FEBRUARY 1986
REPORT NO.	: 43
DAYS FROM SPUD	: 40
TD	: 3503.1 METERS (11,493 FT)
PROGRESS	: 9.1 METERS (30 FT)
MUD PROPERTIES	: MW - 13, VIS - 54, API FL - 6.0
LAST CASING	: 9-5/8'' AT 2994.4 METERS (9824 FT) FCCT - 18.0 PPG
DAILY COST (USD)	: 108,950 CUM. COST : 4,997,398
PRESENT OPERATION	: PULL OUT HOLE
OPERATIONS SUMMARY	: COMPLETE P.O.H., CHECK SURVEY, 5-1/4 DEG. N.02.E, TEST BOP AND SURFACE EQUIPMENT. RIH. PICK UP 50 JOINTS GRADE G DRILL PIPE. DRILL FROM 3493.9 M (11,463 FT) TO 3496.7 M (11,472 FT). CIRCULATE WELL ON CHOKE, MUD WT CUT TO 11.5 PPG. NO GAS READING. CIRCULATE AND CONDITION MUD, DUE TO CO2 CONTAMINATION. DRILL FROM 3496.7 M (11,472 FT) TO 3503.1 M (11,493 FT). CIRULATE, INCREASE MUD WT TO 13 PPG. PULL OUT OF HOLE FOR NEW BIT.

DAILY GEOLOGICAL REPORT
==========

DRILLED INTERVAL (TO 0600HRS): 3493.9 - 3503.1M (11,463 - 11,493 FT)
SAMPLED INTERVAL (TO 0600HRS): 3493.9 - 3503.1M (11,463 - 11,493 FT)
CORRELATION/FORMATION TOPS: WITHIN L BALMEI

SHOW SUMMARY