P. BAILLIE 450527 (30)

86-02-07 1158 ST *
TASROK AA58276
STBY BCAST 176199 CLG

12.25

FEBRUARY 7, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-050-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-141-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-036-T-420.61-CWW/SCB/CDC/GMK

DATE : 7 FEBRUARY 1986
REPORT NO. : 44
DAYS FROM SPUD : 41
TD : 3571.6 METERS (11,718 FT)
PROGRESS : 68.5 METERS (225 FT)
MUD PROPERTIES : MW - 13, VIS - 53, API FL - 5.8
LAST CASING : 9-5/8'' AT 2994.4 METERS (9824 FT)
FCCT - 18 PPG
DAILY COST (USD) : 101,959 CUM. COST :5,099,357
PRESENT OPERATION : DRILLING
OPERATIONS SUMMARY : POH FOR BIT CHANGE, RIH WITH BIT NO 19, WORK JUNK SUB AND CIRCULATE BOTTOMS. NO MUD CONTAMINATION, NO FILL. DRILL AND FLOW CHECK FROM 3503.1 M (11,493 FT) TO 3571.6 M (11,718 FT).

DAILY GEOLOGICAL REPORT

DRILLED INTERVAL (TO 0600HRS): 3503.1 - 3571.6M (11,493.0-11,718FT)
SAMPLED INTERVAL (TO 0600HRS): 3503.1 - 3564.0M (11,493.0-11,693.5FT)
CORRELATION/FORMATION TOPS: WITHIN L BALMEI

SHOW SUMMARY

NO SHOWS.

LITHOLOGY SUMMARY