P. BAILLIE 450530 (31)

86-02-10 1408 ST *
TASROK AA58276
AMDRIL AA176199

2.35

FEBRUARY 10, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-057-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-160-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-037-T-420.61-CWW/SCB/CDC/GMK

FEBRUARY 8, 1986

DATE	: 8 FEBRUARY 1986
REPORT NO.	: 45
DAYS FROM SPUD	: 42
TD	: 3638.4 METERS (11,937 FT)
PROGRESS	: 66.7 METERS (219 FT)
MUD PROPERTIES	: MW -13.8, VIS -5.4, API FL - 5.9
LAST CASING	: 9-5/8'' AT 2994.4 METERS (9,824 FT) FCCT - 18 PPG
DAILY COST (USD)	: 105,650 CUM. COST :5,205,007
PRESENT OPERATION	: DRILLING
OPERATIONS SUMMARY	: DRILL FROM 3571.6 M (11,718 FT) TO 3591.1 M (11,782 FT) INCREASE MUD WT FROM 13.PPG TO 13.2 PPG. DUE TO CONNECTION GAS, CIRCULATE OUT DRILLING BREAK AT 3585.1 M (11,762 FT) TO 3591.1 M (11,782 FT) FOR SAMPLES, MFG 900 UNITS DRILL FROM 3591.1 M (11,782 FT) TO 3611.9 M (11,850 FT) BGG 500-800 UNITS, CONNECTION GAS AT 3591.8 M (11,784 FT) 237 UNITS, CIRCULATE AND CONDUCTION MUD, RAISE MUD WT TO 13.5 PPG, BGG 800 UNITS, RAISE MUD WT TO 13.8 PPG, BGG 400 UNITS. RESUME DRILLING, DRILL FROM 3611.9M (11,850 FT) TO 3621.3 M (11,881 FT) BGG 250 - 400 UNITS. SURVEY AT 3621.3 M (11,881 FT) 2 ATTEMPTS, 1 MISS RUN, SURVEY 5-1/4 DEG N-5-W, GAS AFTER SURVEY 330 UNITS, DRILL FROM 3621.3 M (11,881 FT) TO 3638.4 M (11,937 FT) BGG 150-300 UNITS, CONNECTION GAS 3631.1 M (11,913 FT) 240 UNITS, BGG CURRENTLY 400-500 UNITS

MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX