450535

32

9-30

86-02-12 0918 ST *
TASROK AA58276
AMDRIL AA176199

FEBRUARY 11, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-059-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-188-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-038-T-420.61-CWW/SCB/CDC/GMK

DATE	: 11 FEBRUARY 1986
REPORT NO.	: 48
DAYS FROM SPUD	: 45
TD	: 3647.2 METERS (11,966 FT)
PROGRESS	: 0 METERS (0 FT)
MUD PROPERTIES	: MW - 14.8, VIS - 47, API FL - 5.8
LAST CASING	: 9-5/8'' AT 2994.4 METERS (9824 FT) FCCT - 18 PPG
DAILY COST (USD)	: 265,079 CUM. COST : 5,631,455
PRESENT OPERATION	: CIRCULATE AND CONDITION MUD.
OPERATIONS SUMMARY	: RIG UP SCHLUMBERGER. RUN RFT'S AT 3021.5 M (9913 FT), 3108 M (10197 FT), 3156.8 M (10,359 FT), 3461.6 M (11,359 FT), 3457 M (11,342 FT). PICK UP TO RESET RFT AT NEXT DESIRED POINT, TOOL STUCK AT 3457 M (11,342 FT), 4300 LBS. OVERPULL, WORKED FREE, POH. PACKER HAD SHEARED OFF. REHEAD SCHLUMBERGER CABLE, MAKE UP LOGGING TOOLS FOR RUN NO. 5, RUN IRT-CNL-MSFL-GR-SP-CAL, RUN NO. 6 CST. RECOVERED 54 CORES, LOST 6 CORES. ALL 60 SHOTS FIRED, RIG DOWN SCHLUMBERGER, RIH WITH BIT NO. 21RR, EVIDENCE OF CORE PLUGS ON BOTTOM, CIRCULATE AND CONDITION MUD, 230 BBL, CO2 CONTAMINATED MUD OBSERVED AT SURFACE. DID NOT DUMP ANY VOLUME.