FEBRUARY 14, 1986 450545 (37)

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-064-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-212-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-042-T-420.61-CWW/SCB/CDC/GMK

DATE : 14 FEBRUARY 1986
REPORT NO. : 51
DAYS FROM SPUD : 48
TD : 3647.2 METERS (11,966 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 15, VIS - 53, API FL - 5.8
LAST CASING : 7 '' AT 3634.2 METERS (11,923 FT)
DAILY COST (USD) : 125,005 CUM. COST :6,199,875
PRESENT OPERATION : TESTING BOP
OPERATIONS SUMMARY : CIRCULATE AND CONDITION MUD AND HOLE FOR CEMENT, DROP BALL, SET HANGER, FLOAT SHOE AT 3647.2 M (11,966 FT). FLOAT COLLAR AT 3634.2 M (11,923.35 FT). LANDING COLLAR AT 3610 M (11,843.69 FT) TOP LINER AT 2926.4 M (9600.95 FT). TEST LINES TO 3000 PSI, PUMP 20 BBL H20, MIX AND PUMP 950 SX (246 BBL) 16 PPG CLASS G CEMENT WITH 35 PERCENT SILICA FLOUR WITH 1.75 PERCENT CFR-2 BWOC, 1 PERCENT HALAD 22A BWOC, 1.20 PERCENT HR-12 BWOC, DROPPED PUMP DOWN PLUG, DISPLACED WITH HOWCO, 10 BBL H20, 62 BBL MUD, 30 BBL H20, 133 BBL MUD, BUMP PLUG TO 4000 PSI,PLUG BUMPED 19 BBLS EARLY.
LAY DOWN CEMENT HEAD AND LANDING JOINT PLUS PUP JOINT, POH 1 STAND D.P., MUD BACKFLOW CONDITION TOO STRONG, PICK UP KELLY, CIRCULATE OUT AT 2889.5 M (9480 FT) RECOVERED PLUS OR MINUS 120 BBLS OF WATER AND MUD CUT CEMENT (WT 13.4 PPG) AT SURFACE. SLUG PIPE, POH WITH RUNNING TOOL, LAY DOWN 50 JTS 5'' GRADE G DRILLPIPE, LAY DOWN TIW CEMENTING EQUIPMENT AND RUNNING TOOL, RETRIEVE WEAR BUSHING, RIH WITH TEST PLUG, ATTEMPT TO TEST CHOKE LINE, CHOKE LINE HOSE FAILED AT 5800 PSI, (RIG REPAIR). REPLACE CHOKE LINE HOSE, TEST BOP AS PER AMOCO SPECIFICATIONS. NOTE PIPE RAMS CHOKE AND KILL MANIFOLD TESTED TO 7000 PSI.

REGARDS,
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY