P. BAILLIE 450553 (42)

86-02-20 1518 ST *
TASROK AA58276
STBY BCAST 176199 CLG

3.30

FEBRUARY 20, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-070-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-239-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-049-T-420.61-CWW/SCB/CDC/GMK

DATE	: 20 FEBRUARY 1986
REPORT NO.	: 57
DAYS FROM SPUD	: 54
TD	: 3765.3 METERS (12,354 FT)
PROGRESS	: 23.7 METERS (78 FT)
MUD PROPERTIES	: MW - 15, VIS - 52, API FL - 5.3
LAST CASING	: 7'' AT 3647.2 METERS (11,966 FT) FCCT - 20 PPG (NO LEAK OFF)
DAILY COST (USD)	: 98,975 CUM. COST : 6,881,542 (CORR.)
PRESENT OPERATION	: DRILLING.
OPERATIONS SUMMARY	: DRILL 6'' HOLE FROM 3741.5 M (12,276 FT) TO 3746.7 M (12,293 FT), TURBINE STALLING OUT. SLUG PIPE, POH, STAND BACK TURBINE, MAKE UP NEW BIT, RIH TO 3717.7 M (12,198 FT). WASH TO BOTTOM, NO FILL. DRILL 6'' HOLE FROM 3746.7 M (12,293 FT) TO 3765.3 M (12,354 FT).

DAILY GEOLOGICAL REPORT
==========
DRILLED INTERVAL (TO 0600HRS): 3741.7 - 3765.3M (12276-12354FT)
SAMPLED INTERVAL (TO 0600HRS): 3737.5 - 3762 M (12262-12342FT)
CORRELATION/FORMATION TOPS: PROBABLY WITHIN MAASTRICHTIAN

SHOW SUMMARY

NO SHOWS.

LITHOLOGY SUMMARY

3737.5-3762M CLST WITH THIN SST BED FROM 3758-59.5M(12329-12334FT)

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX