P. BAILLIE

450558

44

86-02-24 1701 ST *
TASROK AA58276
STBY BCAST 176199 CLG

8.45

86-02-24 1745 ST *
TASROK AA58276
STBY BCAST 176199 CLG

FEBRUARY 24, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-072-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-247-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-051-T-420.61-CWW/SCB/CDC/GMK

FEBRUARY 22, 1986

DATE	: 22 FEBRUARY 1986
REPORT NO.	: 59
DAYS FROM SPUD	: 56
TD	: 3824.1 METERS (12,547 FT)
PROGRESS	: 17 METERS (56 FT)
MUD PROPERTIES	: MW - 15, VIS - 61, API FL - 7.8
LAST CASING	: 7'' AT 3647.2 METERS (11,966 FT) FCCT - 20 PPG (NO LEAK OFF)
DAILY COST (USD)	: 93,800 CUM. COST : 7,066,581
PRESENT OPERATION	: DRILLING
OPERATIONS SUMMARY	: DRILL 6'' HOLE FROM 3806.7 M (12,490 FT) TO 3807.3 M (12,492 FT). CIRCULATE BOTTOMS UP FOR SAMPLES. DROP TOTCO SURVEY, SLUG PIPE, POH, SURVEY 6 DEGREE, TEST BOP'S, RAMS AND CHOKE AND KILL LINES TESTED TO 7000 PSI. RIH WITH TURBINE, DRILL 6'' HOLE FROM 3807.3 M (12,492 FT) TO 3824.1 M (12,547 FT)

FEBRUARY 23, 1986