P. BAILLIE

450565

45

86-02-25 1213 ST *
TASROK AA58276
STBY BCAST 176199 CLG

1.00

FEBRUARY 25, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-073-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-250-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-052-T-420.61-CWW/SCB/CDC/GMK

DATE : 25 FEBRUARY 1986
REPORT NO. : 62
DAYS FROM SPUD : 59
TD : 4072.8 METERS (13,363 FT)
PROGRESS : 32.3M METERS (106' FT)
MUD PROPERTIES : MW - 15.3, VIS -50 , API FL 5.8
LAST CASING : 7'' AT 3647.2 METERS (11,966 FT)
FCCT - 20 PPG (NO LEAK OFF)
DAILY COST (USD) : 116,817 CUM. COST :7,403,816
PRESENT OPERATION : RIH
OPERATIONS SUMMARY : DRILL 6'' HOLE FROM 4040.5M (13,257')
TO 4072.8M (13,363'). CIRCULATE BOTTOMS
UP FOR SAMPLES, SLUG PIPE, POH LAY DOWN
28 JTS 5'' D.P., STAND TURBINE ASSEMBLY
IN DERRICK. PICK UP BIT NO. 30, RIH
PICK UP 27 JOINTS 3-1/2'' D.P.

DAILY GEOLOGICAL REPORT
==========

DRILLED INTERVAL (TO 0600HRS): 4040.5-4072.8M (13,257-13,363FT)
SAMPLED INTERVAL (TO 0600HRS): 4032-4072.8M (13,229-13,363FT)
CORRELATION/FORMATION TOPS: WITHIN THE UPPER CRETACEOUS OF THE EVCM.

SHOW SUMMARY

NO SHOWS.

LITHOLOGY SUMMARY