P. BAILLIE

450568

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
26 FEB 1986
11.40 AM/~~PM~~
OPERATOR

46

86-02-26 1117 ST *
TASROK AA58276
STBY BCAST 176199 CLG

FEBRUARY 26, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-076-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-256-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-053-T-420.61-CWW/SCB/CDC/GMK

DATE : 26 FEBRUARY, 1986
REPORT NO. : 63
DAYS FROM SPUD : 60
TD : 4117.6 METERS (13,510 FT)
PROGRESS : 44.8 METERS (147 FT)
MUD PROPERTIES : MW -15.5, VIS - 46, API FL - 6.1
LAST CASING : 7'' AT 3647.2 METERS (11,966 FT)
FCCT - 20 PPG (NO LEAK OFF)
DAILY COST (USD) : 106,676 CUM. COST : 7,510,492
PRESENT OPERATION : DRILLING
OPERATIONS SUMMARY : RIH TO CASING SHOE, SLIP AND CUT DRILLING LINE, COMPLETE RIH TO 4049.6M, (13,287 FT) WASH FROM 4049.6M (13,287 FT) TO 4072.8M (13,363 FT). NO FILL. DRILL 6'' HOLE FROM 4072.8M (13,363 FT) TO 4117.6M (13,510 FT). INCREASE MUD WEIGHT TO 15.5 PPG, DUE TO CONNECTION GAS THREAD.
NOTE: TRIP GAS, 1255 UNITS
CONNECTION GAS, 30 UNITS AT 4083.8M (13,399 FT)
CONNECTION GAS, 60 UNITS AT 4092.9M (13,429 FT).

DAILY GEOLOGICAL REPORT
==========
DRILLED INTERVAL (TO 0600HRS): 4072.8-4117.6M (13,363-13,510FT)
SAMPLED INTERVAL (TO 0600HRS): 4072.8-4110M (13,363-13,485FT)
CORRELATION/FORMATION TOPS: WITHIN THE UPPER CRETACEOUS EVCM.

SHOW SUMMARY