P. BAILLIE

450578

50

DEPARTMENT OF MINES
RECEIVED/SENT
-4 MAR 1986
8.45 AM/PM
OPERATOR

86-03-03 1333 ST *
TASROK AA58276
STBY BCAST 176199 CLG

MARCH 3, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-082-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-270-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-058-T-420.61-CWW/SCB/CDC/GMK

MARCH 1, 1986

DATE : 1 MARCH 1986
REPORT NO. : 66
DAYS FROM SPUD : 63
TD : 4195 METERS (13,764 FT)
PROGRESS : 0.6 METERS (2 FT)
MUD PROPERTIES : MW - 15.5, VIS - 50, API FL - 5.3
LAST CASING : 7'' AT 3647.2 METERS (11,966 FT)
FCCT - 20 PPG (NO LEAK OFF)
DAILY COST (USD) : 114,517 CUM. COST : 7,831,110
PRESENT OPERATION : POH
OPERATIONS SUMMARY : DRILL 6'' HOLE FROM 4194.4 M (13,762 FT) TO 4195 M (13,764 FT), CIRCULATE SAMPLES, DROP MULTI-SHOT, SLUG PIPE, POH TO SHOE, RETRIEVE MULTI-SHOT, SURVEY 7 DEGREE N 43 W. POH, INSPECT BHA, PICK UP TURBINE, TEST SAME, RIH. POH LOOKING FOR MUD SCREEN, LEFT IN DRILL PIPE WHEN FILLING DRILL PIPE.

MARCH 2, 1986

DATE : 2 MARCH 1986
REPORT NO. : 67
DAYS FROM SPUD : 64
TD : 4267 METERS (14,000 FT)
PROGRESS : 71.9 METERS (236 FT)
MUD PROPERTIES : MW - 15.8, VIS - 50, API FL - 4.9
LAST CASING : 7'' AT 3647.2 METERS (11,966 FT)
FCCT - 20 PPG (NO LEAK OFF)

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE