P. BAILLIE 450590 (57)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
11 MAR 1986
12.15 ~~AM~~ PM
OPERATOR

86-03-11 1303 ST *
TASROK AA58276
STBY BCAST 176199 CLG

11 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-089-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-321-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
AB8-AUP-066-T-420.61-CWW/SCB/CDC/GMK

DATE : 11 MARCH 1986
REPORT NO. : 76
DAYS FROM SPUD : 73
PB TD : 3922.5 METERS (12,870 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 15.8, VIS - 49, API FL - 4.2
LAST CASING : 5'' AT 4064.9 METERS (13,337 FT)
FCCT - PPG (NOT DRILLED OUT)
DAILY COST (USD) : 102,425 CUM. COST : 9,088,427
PRESENT OPERATION : CLEANING OUT 5'' LINER.
OPERATIONS SUMMARY : CIRCULATE BOTTOMS UP ABOVE LINER TOP AT 3557.4 M (11,672 FT). TEST LINER LAP WITH 3150 PSI SURFACE PRESSURE, FOR 21 PPG EMW AT 3557.4 M (11,672FT) AND 20.9 PPG EMW AT 3647.0 M (11,966 FT), POH WITH BIT NUMBER 35RR, MAKE UP MILL AND SCRAPER, RIH. TAG LINER TOP AT 3557.4 M (11,672 FT), WORK MILL AND SCRAPER THRU 5'' LINER TOP. CONTINUE RIH WITH MILL AND SCRAPER, WORK THRU TIGHT SPOTS AT 3593.1 M (11,789 FT), 3622.6 M (11,886 FT), 3639.1 M (11,940 FT), 3643.7 M (11,955 FT). TAG FIRM CEMENT AT 3740.3 M (12,272 FT), CLEAN OUT INSIDE 5'' LINER TO 3922.5 M (12,870 FT).

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

*
TASROK AA58276

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE