P. BAILLIE

450593

(59)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
12 MAR 1986
2.00~~AM~~/PM
OPERATOR

86-03-12 1405 ST *
TASROK AA582768M
STBY BCAST 176199 LG
VMLOV

12 MARCH, 1986

DRIL
NG WIREKPPELICAN MO.5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-090-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES M TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-326-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
AB8-AUP-067-T-420.61-CWW/SCB/CDC/GMK

DATE : 12 MARCH 1986
REPORT NO. : 77
DAYS FROM SPUD : 74
PB TD : 3949.1 METERS (12,957 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 15.8, VIS - 50, API FL - 3.6
LAST CASING : 5'' AT 4064.9 METERS (13,337 FT)
FCCT - PPG (NOT DRILLED OUT)
DAILY COST (USD) : 96,062 CUM. COST : 9,184,489
PRESENT OPERATION : POH WITH WIRE LINE.
OPERATIONS SUMMARY : COMPLETE CLEANING OUT 5'' LINER TO PB TD OF 3949.1 M (12,957 FT), CIRCULATE, POH, LAY DOWN EXCESS PIPE. RUN 8 JOINTS OF 7'' 29 LB. CASING FOR LUBRICATOR RISER. RIG UP SCHLUMBERGER, RUN NO. 1 CBL/VDL/CCL/GR FOR 9-5/8'' AND 7'' CASING. RUN NO. 2 CBL/VDL/CCL/GR FOR 5'' LINER. LOGGED GOING DOWN, TOOL STUCK AT 3429.8 M (12,894 FT). WORKED WIRE FROM 3000 LB. TO 7500 LB. PULL, NO MOVEMENT, WORKED WIRE TO 8350 LB. PULL, PULLED OUT OF ROPE SOCKET, POH WITH WIRE LINE.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276