P. BAILLIE (60)

86-03-13 1122 ST *
TASROK AA58276
STBY BCAST 176199 CLG

450594

DEPARTMENT OF MINES
RECEIVED/~~OCHIT~~
13 MAR 1986
10.30 AM/~~PM~~
OPERATOR

13 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-093-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-331-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-070-T-420.61-CWW/SCB/CDC/GMK

DATE : 13 MARCH 1986
REPORT NO. : 78
DAYS FROM SPUD : 75
PB TD : 3949.1 METERS (12,957 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 15.8, VIS - 50, API FL - 3.6
LAST CASING : 5'' AT 4064.9 METERS (13,337 FT)
FCCT - PPG (NOT DRILLED OUT)
DAILY COST (USD) : 212,787 CUM. COST : 9,397,276
PRESENT OPERATION : PICKING UP D.S.T. NO. 1 TOOLS.
OPERATIONS SUMMARY : RIG DOWN SCHLUMBERGER, LAY DOWN 7'' LUBRICATOR RISER, MAKE UP D.S.T. NO. 1 LANDING STRING AND S.S.T.T. RIH, LAND S.S.T.T. IN WELLHEAD, ATTEMPT TO TEST. POH, CHECK S.S.T.T., RIH, ATTEMPT TO TEST. NO TEST, POH. LAY DOWN S.S.T.T. TO REDRESS, PICK UP 9 STANDS 3-1/2'' TUBING, STAND IN DERRICK. RIH WITH S.S.T.T. AND LANDING STRING, TEST S.S.T.T. TO 3000 PSI, OK, POH. PICK UP D.S.T. TOOLS, RIH.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX M