P. BAILLIE

(61)

DEPARTMENT OF MINES
RECEIVED/SENT
13 MAR 1986
9.40 AM/PM
OPERATOR GS

86-03-14 1030 ST *
TASROK AA58276
STBY BCAST 176199 CLG

450595

14 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-094-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-336-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-071-T-420.61-CWW/SCB/CDC/GMK

DATE	: 14 MARCH 1986
REPORT NO.	: 79
DAYS FROM SPUD	: 76
PB TD	: 3949.1 METERS (12,957 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW - 15.8, VIS - 50, API FL - 3.4
LAST CASING	: 5'' AT 4069.9 METERS (13,337 FT) FCCT - PPG (NOT DRILLED OUT)
DAILY COST (USD)	: 81,128 CUM. COST : 9,478,404 (CORR.)
PRESENT OPERATION	: RUN GR/CCL CORRELATION LOG.
OPERATIONS SUMMARY	: COMPLETE MAKING UP D.S.T. NO. 1 TEST TOOLS. PICK UP 333 JTS 3-1/2'' VAM TUBING. RIH WITH D.S.T. LANDING STRING, LAND SAME, MAKE UP SURFACE LINES, SET PACKER AT 3533.9 M (11,595 FT). BOTTOM OF D.S.T. STRING AT 3545.2 M (11,632 FT). TEST SURFACE LINES TO 8000 PSI, OK. TEST PACKER SEAT, OK. TEST TUBING TO 8000 PSI, OK. RIG UP OTIS. RUN 2.125 INCH GAUGE RING TO 3599.8 M (11,811 FT), OK.POH,RIG DOWN OTIS WIRE LINE. RIG UP SCHLUMBERGER TO RUN GR/CCL CORRELATION LOG.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE