P. BAILLIE

(62)

450596

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
18 MAR 1986
10.30 AM/PM
OPERATOR

86-03-18 1023 ST *
TASROK AA58276
STBY BCAST 176199 CLG

18 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-097-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-355-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-073-T-420.61-CWW/SCB/CDC/GMK

DATE : 18 MARCH 1986
REPORT NO. : 83
DAYS FROM SPUD : 80
TDPB : 3949.3 METERS (12,957 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 15 , VIS - 54, API FL -3.0
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)

DAILY COST (USD) : 284,663 CUM. COST :10,054,061
PRESENT OPERATION : RIH WITH PINGO CHARGE.
OPERATIONS SUMMARY : POH WITH TEST STRING, BREAK OUT HALLIBURTON TEST TOOLS, MAKE UP MILL ASSEMBLY, PICK UP 3-1/2'' D.C. AND 2-3/8 D.P., RIH TO 3557.4 M (11,672 FT). PICK UP KELLY WASH AND MILL JUNK FROM 3557.4 M (11,672 FT) TO 3563.5 M (11,692 FT). RIH TO 3673.5 M (12,053 FT). PICK UP KELLY, MILL JUNK FROM 3673.5 M (12,053 FT) TO 3673.8 M (12,054 FT). STUCK MILL AT 3673.8 M (12,054 FT) ATTEMPT TO WORK FREE, CIRCULATE AND LOWER MUD WT. TO 15.0 PPG, MAX GAS ON BOTTOMS UP 1410 UNITS, GAS 0 UNITS WHEN STOPPED CIRCULATING. RIG DOWN GOOSE NECK AND KELLY HOSE, RIG UP SCHLUMBERGER WITH 1-11/16'' PINGO CHARGE, RIH.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

SAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSA
ELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELE