MARCH 15, 1986

DATE : 15 MARCH 1986
REPORT NO. : 80
DAYS FROM SPUD : 77
TD : PB 3949.1 METERS (12,957 FT)
PROGRESS : 0
MUD PROPERTIES : MW -15.8, VIS -50 , API FL -3.3
LAST CASING : 5'' AT 4069.9 METERS (13,337 FT)
FCCT - PPG (NOT DRILLED OUT)
DAILY COST (USD) : 93,963 CUM. COST : 9,572,367
PRESENT OPERATION : RIH WITH PERFORATING GUN NO 2
OPERATIONS SUMMARY : RIG UP AND RUN CORRELATION LOG, TEST OTIS MANIFOLD TO 8000 PSI, TEST LUBRICATOR TO 8000 PSI. RIG DOWN SCHLUMBERGER. OPEN HYD CIRC VALVE, DISPLACE TUBING WITH 53 BBL DRILL WATER, FORMATION DRAWDOWN 2000 PSI UNDER BALANCE. OPEN LPR-N, RIH WITH PERFORATING GUN, PERFORATE FROM 3671.9 M (12,047 FT) TO 3685.6 M (12,092 FT) AT 14:46 HRS, SHUT IN WELL AT 14:56 HRS, NO PRESSURE, NO FLOW. RIH WITH PERFORATING GUN'S NO.2, GUN'S STUCK AT 3258 M (10,689 FT) WORK FREE, POH WITH GUN'S, RIG DOWN SCHLUMBERGER AND LUBRICATOR. RIG UP OTIS, TEST LUBRICATOR TO 5000 PSI, RIH WITH 2.125 INCH GAUGE CUTTER, JARS AND SINKER BARS, WORK THRU 3258 M (10,689 FT) RIH TO 3699 M (12,136 FT) POH, RIG DOWN OTIS, RIG UP SCHLUMBERGER PRESSURE TEST LUBRICATOR TO 5000 PSI, REPAIR LEAK ON OTIS MANIFOLD, RETEST, RIH WITH PERFORATING GUN

MARCH 16, 1986

DATE : 16 MARCH 1986
REPORT NO. : 81
DAYS FROM SPUD : 78
TDPB : 3949.1 METERS (12,957 FT)
PROGRESS : 0
MUD PROPERTIES : MW -15.8, VIS - 50, API FL -3.3
LAST CASING : 5'' AT 4069.9 METERS (13,337 FT)
FCCT - PPG (NOT DRILLED OUT)
DAILY COST (USD) : 93,608 CUM. COST :9,665,975
PRESENT OPERATION : POH WITH OTIS BLIND BOX.
OPERATIONS SUMMARY : RIH, PERFORATE 3685.6 M (12,092 FT) TO 3699 M (12,136 FT) NO FLOW, NO PRESSURE. POH RIG DOWN SCHLUMBERGER, RIG UP OTIS TEST LUBRICATOR TO 5000 PSI, RIH WITH OTIS GRC GAUGE'S AND CCL, DATA ERRATIC, POH WITH GAUGE'S. RIG DOWN OTIS, TEST OTIS MANIFOLD TO 5000 PSI, CLOSE LPR-N AND OPEN HYD. BY-PASS. PUMP WATER CUSHION DOWN TEST STRING, PACKER UNSEATED, REVERSE OUT TEST STRING WITH MUD, RESET RTTS PACKER AT 3533.9 M (11,595 FT). PUMP WATER CUSHION FOR 3100 PSI FORMATION DRAWDOWN, UNDERBALANCE OPEN LPR-N, NO FLOW, NO PRESSURE, RIG UP SLINGS AND COMPENSATE D.S.T. LANDING STRING. RIG UP OTIS LUBRICATOR, AND TEST 5000 PSI. RIH WITH 2.125'' GAUGE RING, STUCK AT 3529.7 M (11,581 FT) ATTEMPT TO FREE, CLOSE LPR-N, SHEAR WIRELINE, POH WITH WIRELINE, TEST LUBRICATOR TO 5000 PSI, RIH WITH BLIND BOX AND JARS.

MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX